

Ref No.: BD-CW-SAMCO-ACE-LET-037

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdelaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Project Status Update – Buildings B1 to B17



Dear Sir,

We would like to present, to date, the current status of the works for buildings B1 to B17, organized into three groups for easier reference: -

Group 1: Buildings B1, B2, B3, B4

Category	Details
1. <u>Geotechnical Works</u>	Replacement works are being carried out in accordance with the recommendations of A&A Office, as shown in the submitted sections and approved by the site consultant (PCO), ref. BD-CW-SAMCO-PCO-DS-STR-024-R00.
2. <u>Project Drawings</u>	- IFC structural and architectural drawings for buildings B1, B2, B3, and B4 were received on 27/10/2025 under ref. BD-ACE-SAMCO-TRA0013. - IFC MEP drawings for Buildings B1, B2, B3, and B4 were initially received on 11/11/2025 under reference BD-ACE-SAMCO-TRA-007. However, the issued drawings covered the ground floor and above only, and did not include the basements and foundation levels, The missing drawings related to the basements and foundations were subsequently received on Sunday, 21/12/2025 - The calculations and models related to the Design Review works were submitted attached to letter Ref no. (BD-CW-SAMCO-ACE-LET-STR-034), and we are awaiting your instructions in this regard.
3. <u>Execution / Site Works</u>	- The replacement layers between axes 10 and 27 have been fully completed, as per the soil report issued by Civil Tech (Dr. Monir Kamel) dated 23/07/2025 under ref. BD-ACE-SAMCO-TRA-005. - Plain concrete for the raft foundation with a thickness of 20 cm has been cast between axes 10 and 27, with the remaining works to be completed after casting the tank walls. - The horizontal waterproofing works using SBS membrane (4 mm thickness) on the surface of the blinding concrete between axes 10 and 27 were completed on Wednesday, 24/12/2025

	• A 10 cm thick screed concrete was cast on Wednesday, 17/12/2025, to complete the 30 cm thickness of the plain concrete for the foundations between axes 10 and 13. • A 10 cm thick screed concrete was cast on Tuesday, 23/12/2025, to complete the 30 cm thickness of the plain concrete for the foundations between axes 13 and 21'. • The casting of the 10 cm screed layer between axes 21' and 27 was completed on Wednesday, 24/12/2025. • Regarding the tank, the waterproofing works using SBS membrane (4 mm thickness) have been fully completed in accordance with the approvals of the consultant (PCO). In addition, the casting of the 30 cm plain concrete layer for the blinding slab was completed on Wednesday, 17/12/2025. • Reinforcement steel fabrication works at the on-site workshops commenced on Saturday, 20/12/2025, in order to prepare for the start of the reinforced footing works for the parts where plain concrete casting has been completed.
--	--

Group 2: Buildings B5, B6, B14, B15

Category	Details
1. <u>Geotechnical Works</u>	• Dr. Mounir Kamel reviewed the contractor's geotechnical consultant (A&A) report related to the DCPT test results and issued his response with recommendations on 15/12/2025. • A&A, the Contractor's geotechnical consultant, responded to Dr. Mounir Kamel's geotechnical report under DS Ref. No. (BD2-CW-SAMCO-PCO-DS-STR-003-R00), confirming that the required CPTu tests specified in Dr. Mounir Kamel's report were carried out on Monday, 22/12/2025. • Additionally, a response regarding the method of soil compaction for the second phase was provided in DS Ref. No. BD2-CW-SAMCO-PCO-DS-STR-004-R00. • The geotechnical report issued by A&A Consulting, which includes the results of CPTu tests conducted at the site at six test locations, was submitted to the consultant PCO on Wednesday, 24/12/2025. We are currently awaiting feedback following the review of the report by the owner's geotechnical consultant, Dr. Mounir Kamel.

<u>2. Project Drawings</u>	• We kindly request the MEP package for review and coordination with the IFT structural and architectural packages sent on 08/10/2025 under ref. BD-ACE-SAMCO-TRA-011, which has been approved as IFC according to the owner representative's instructions during the site meeting held on 26/10/2025, so that the complete approved package can be issued accordingly. We have also commenced the preparation of shop drawings based on the aforementioned package. • We would like to inform you that, as of now, we have not received the consolidated Bill of Quantities (BOQ) related to the contract for the remaining Parcel 2.
<u>3. Execution / Site Works</u>	• Execution works for this package are currently on hold pending the receipt of CPT results requested from the owner's consultant, Dr. Mounir Kamel, which are expected to be available soon. • The open pits have been cleaned, prepared, and made ready for backfilling, and the backfilling works will be carried out in accordance with the instructions of A&A, the soil consultant.

Group 3: Buildings B7, B8, B9, B10, B11, B12, B13, B16, B17

Category	Details
<u>1. Geotechnical Works</u>	• Dr. Mounir Kamel, the geotechnical consultant, recommended backfilling in layers, A&A, the contractor's geotechnical consultant, agreed that there is no objection to the proposed method, but noted that it is time-consuming and suggested using the vibratory compaction method instead to save time and accelerate the project works. • Based on the owner's instruction, as stated in the attached document Ref. No. (BD2-CW-SAMCO-PCO-DS-STR-004-R00) dated 23/12/2025, we are requested to submit a technical and commercial comparison between the Vibro Compacting method and the proposed conventional (traditional) method. Accordingly, the required submission is currently under preparation by our team.
<u>2. Project Drawings</u>	• IFT structural drawings for buildings B7, B8, B12, and B13 were received on 07/10/2025 under ref. BD-ACE-SAMCO-TRA-010, and were approved as IFC during the site meeting of 26/10/2025 so that the complete approved package can be issued accordingly.



	• IFT drawings for buildings B9, B10, B11, B16, and B17 have not yet been received, and we specifically request the structural drawings, especially the foundation details (shallow or deep), as this information is essential for finalizing the corresponding adjustments and arrangements in the project execution plan. • We would like to inform you that, as of now, we have not received the consolidated Bill of Quantities (BOQ) related to the contract for the remaining Parcel 2.
<u>3. Execution / Site Works</u>	• Execution works for this package are currently on hold pending receipt of the full IFC drawings, as well as the soil investigation final results required to confirm soil suitability prior to commencement. We kindly request the prompt submission of the required drawings to enable us to proceed efficiently and avoid any potential delays to the project schedule.

With sincere regards and appreciation,

Eng./ Mohammed Sami Mohammed

Project Director
SAMCO National Construction



Ref No.: BD-CW-SAMCO-ACE-LET-037

24-December-2025

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdelaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Project Status Update – Buildings B1 to B17

Dear Sir,

We would like to present, to date, the current status of the works for buildings B1 to B17, organized into three groups for easier reference: -

Group 1: Buildings B1, B2, B3, B4

Category	Details
1. <u>Geotechnical Works</u>	Replacement works are being carried out in accordance with the recommendations of A&A Office, as shown in the submitted sections and approved by the site consultant (PCO), ref. BD-CW-SAMCO-PCO-DS-STR-024-R00.
2. <u>Project Drawings</u>	- IFC structural and architectural drawings for buildings B1, B2, B3, and B4 were received on 27/10/2025 under ref. BD-ACE-SAMCO-TRA0013. - IFC MEP drawings for Buildings B1, B2, B3, and B4 were initially received on 11/11/2025 under reference BD-ACE-SAMCO-TRA-007. However, the issued drawings covered the ground floor and above only, and did not include the basements and foundation levels, The missing drawings related to the basements and foundations were subsequently received on Sunday, 21/12/2025 - The calculations and models related to the Design Review works were submitted attached to letter Ref no. (BD-CW-SAMCO-ACE-LET-STR-034), and we are awaiting your instructions in this regard.
3. <u>Execution / Site Works</u>	- The replacement layers between axes 10 and 27 have been fully completed, as per the soil report issued by Civil Tech (Dr. Monir Kamel) dated 23/07/2025 under ref. BD-ACE-SAMCO-TRA-005. - Plain concrete for the raft foundation with a thickness of 20 cm has been cast between axes 10 and 27, with the remaining works to be completed after casting the tank walls. - The horizontal waterproofing works using SBS membrane (4 mm thickness) on the surface of the blinding concrete between axes 10 and 27 were completed on Wednesday, 24/12/2025

	• A 10 cm thick screed concrete was cast on Wednesday, 17/12/2025, to complete the 30 cm thickness of the plain concrete for the foundations between axes 10 and 13. • A 10 cm thick screed concrete was cast on Tuesday, 23/12/2025, to complete the 30 cm thickness of the plain concrete for the foundations between axes 13 and 21'. • The casting of the 10 cm screed layer between axes 21' and 27 was completed on Wednesday, 24/12/2025. • Regarding the tank, the waterproofing works using SBS membrane (4 mm thickness) have been fully completed in accordance with the approvals of the consultant (PCO). In addition, the casting of the 30 cm plain concrete layer for the blinding slab was completed on Wednesday, 17/12/2025. • Reinforcement steel fabrication works at the on-site workshops commenced on Saturday, 20/12/2025, in order to prepare for the start of the reinforced footing works for the parts where plain concrete casting has been completed.
--	--

Group 2: Buildings B5, B6, B14, B15

Category	Details
<u>1. Geotechnical Works</u>	• Dr. Mounir Kamel reviewed the contractor's geotechnical consultant (A&A) report related to the DCPT test results and issued his response with recommendations on 15/12/2025. • A&A, the Contractor's geotechnical consultant, responded to Dr. Mounir Kamel's geotechnical report under DS Ref. No. (BD2-CW-SAMCO-PCO-DS-STR-003-R00), confirming that the required CPTu tests specified in Dr. Mounir Kamel's report were carried out on Monday, 22/12/2025. • Additionally, a response regarding the method of soil compaction for the second phase was provided in DS Ref. No. BD2-CW-SAMCO-PCO-DS-STR-004-R00. • The geotechnical report issued by A&A Consulting, which includes the results of CPTu tests conducted at the site at six test locations, was submitted to the consultant PCO on Wednesday, 24/12/2025. We are currently awaiting feedback following the review of the report by the owner's geotechnical consultant, Dr. Mounir Kamel.

<u>2. Project Drawings</u>	- We kindly request the MEP package for review and coordination with the IFT structural and architectural packages sent on 08/10/2025 under ref. BD-ACE-SAMCO-TRA-011, which has been approved as IFC according to the owner representative's instructions during the site meeting held on 26/10/2025, so that the complete approved package can be issued accordingly. We have also commenced the preparation of shop drawings based on the aforementioned package. - We would like to inform you that, as of now, we have not received the consolidated Bill of Quantities (BOQ) related to the contract for the remaining Parcel 2.
<u>3. Execution / Site Works</u>	- Execution works for this package are currently on hold pending the receipt of CPT results requested from the owner's consultant, Dr. Mounir Kamel, which are expected to be available soon. - The open pits have been cleaned, prepared, and made ready for backfilling, and the backfilling works will be carried out in accordance with the instructions of A&A, the soil consultant.

Group 3: Buildings B7, B8, B9, B10, B11, B12, B13, B16, B17

Category	Details
<u>1. Geotechnical Works</u>	- Dr. Mounir Kamel, the geotechnical consultant, recommended backfilling in layers, A&A, the contractor's geotechnical consultant, agreed that there is no objection to the proposed method, but noted that it is time-consuming and suggested using the vibratory compaction method instead to save time and accelerate the project works. - Based on the owner's instruction, as stated in the attached document Ref. No. (BD2-CW-SAMCO-PCO-DS-STR-004-R00) dated 23/12/2025, we are requested to submit a technical and commercial comparison between the Vibro Compacting method and the proposed conventional (traditional) method. Accordingly, the required submission is currently under preparation by our team.
<u>2. Project Drawings</u>	IFT structural drawings for buildings B7, B8, B12, and B13 were received on 07/10/2025 under ref. BD-ACE-SAMCO-TRA-010, and were approved as IFC during the site meeting of 26/10/2025 so that the complete approved package can be issued accordingly.

	• IFT drawings for buildings B9, B10, B11, B16, and B17 have not yet been received, and we specifically request the structural drawings, especially the foundation details (shallow or deep), as this information is essential for finalizing the corresponding adjustments and arrangements in the project execution plan. • We would like to inform you that, as of now, we have not received the consolidated Bill of Quantities (BOQ) related to the contract for the remaining Parcel 2.
<u>3. Execution / Site Works</u>	• Execution works for this package are currently on hold pending receipt of the full IFC drawings, as well as the soil investigation final results required to confirm soil suitability prior to commencement. We kindly request the prompt submission of the required drawings to enable us to proceed efficiently and avoid any potential delays to the project schedule.

With sincere regards and appreciation,

Eng./ Mohammed Sami Mohammed

Project Director
SAMCO National Construction

