



Ref No.: BD-CW-SAMCO-ACE-LET-STR-039

04-January-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Water Pipeline Leakage and Its Impact on Project Works

Dear Sir,

With reference to the water pipeline issue, we would like to inform you and formally document the following important points:

First:

On Wednesday, **31/12/2025**, a water leakage occurred from one of the pipelines passing in front of the project on the Ring Road side, which resulted in soil erosion affecting the formwork works located in front of the pipeline. The situation was promptly addressed by the Owner through the immediate closure of the main supply valve. From our side, and in accordance with the instructions of the Owner's project engineer, we carried out manual excavation of a diversion trench to control the path of the leaked water resulting from the break, in order to minimize, as much as possible, the potential damage to the concrete works of the plain raft foundation or the preparations of the reinforced raft formwork.

Second:

On the morning of Thursday, **1/1/2026**, the technicians specialized in repairing the break attended the site on behalf of the Owner. During the execution of the excavation works required to expose the location of the leakage in the pipeline, an adjacent sanitary drainage pipe was broken, which led to damage to the site area. As a result, part of the reinforced raft formwork was buried, as shown in the attached photos. Consequently, additional works are required, including the removal of the soil that buried the formwork and the re-adjustment and re-installation of the formwork once again, due to the soil collapses that occurred beneath the pipelines as a result of the leakage.

We hereby inform you that the necessary measures have been taken at the site, and we also wish to notify you of the additional works that have been decided to be carried out during the upcoming phase. This letter is issued to clarify the limits and responsibilities of the concerned parties in relation to this incident and any potential consequences should it recur in the future.

Attached:

– 6 Photo

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director

SAMCO National Construction



Ref No.: BD-CW-SAMCO-ACE-LET-STR-039

04-January-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Water Pipeline Leakage and Its Impact on Project Works

Dear Sir,

With reference to the water pipeline issue, we would like to inform you and formally document the following important points:

First:

On Wednesday, **31/12/2025**, a water leakage occurred from one of the pipelines passing in front of the project on the Ring Road side, which resulted in soil erosion affecting the formwork works located in front of the pipeline. The situation was promptly addressed by the Owner through the immediate closure of the main supply valve. From our side, and in accordance with the instructions of the Owner's project engineer, we carried out manual excavation of a diversion trench to control the path of the leaked water resulting from the break, in order to minimize, as much as possible, the potential damage to the concrete works of the plain raft foundation or the preparations of the reinforced raft formwork.

Second:

On the morning of Thursday, **1/1/2026**, the technicians specialized in repairing the break attended the site on behalf of the Owner. During the execution of the excavation works required to expose the location of the leakage in the pipeline, an adjacent sanitary drainage pipe was broken, which led to damage to the site area. As a result, part of the reinforced raft formwork was buried, as shown in the attached photos. Consequently, additional works are required, including the removal of the soil that buried the formwork and the re-adjustment and re-installation of the formwork once again, due to the soil collapses that occurred beneath the pipelines as a result of the leakage.

We hereby inform you that the necessary measures have been taken at the site, and we also wish to notify you of the additional works that have been decided to be carried out during the upcoming phase. This letter is issued to clarify the limits and responsibilities of the concerned parties in relation to this incident and any potential consequences should it recur in the future.

Attached:

– 6 Photo

Best regards,

Eng./ Mohammed Sami Mohammed

Project Director

SAMCO National Construction



Ref No.: BD-CW-SAMCO-ACE-LET-STR-039

04-January-2026

To: ACE Project Management | Moharram Bakhoum

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Water Pipeline Leakage and Its Impact on Project Works

Dear Sir,

With reference to the water pipeline issue, we would like to inform you and formally document the following important points:

First:

On Wednesday, **31/12/2025**, a water leakage occurred from one of the pipelines passing in front of the project on the Ring Road side, which resulted in soil erosion affecting the formwork works located in front of the pipeline. The situation was promptly addressed by the Owner through the immediate closure of the main supply valve. From our side, and in accordance with the instructions of the Owner's project engineer, we carried out manual excavation of a diversion trench to control the path of the leaked water resulting from the break, in order to minimize, as much as possible, the potential damage to the concrete works of the plain raft foundation or the preparations of the reinforced raft formwork.

Second:

On the morning of Thursday, **1/1/2026**, the technicians specialized in repairing the break attended the site on behalf of the Owner. During the execution of the excavation works required to expose the location of the leakage in the pipeline, an adjacent sanitary drainage pipe was broken, which led to damage to the site area. As a result, part of the reinforced raft formwork was buried, as shown in the attached photos. Consequently, additional works are required, including the removal of the soil that buried the formwork and the re-adjustment and re-installation of the formwork once again, due to the soil collapses that occurred beneath the pipelines as a result of the leakage.

We hereby inform you that the necessary measures have been taken at the site, and we also wish to notify you of the additional works that have been decided to be carried out during the upcoming phase. This letter is issued to clarify the limits and responsibilities of the concerned parties in relation to this incident and any potential consequences should it recur in the future.

Attached:

– 6 Photo

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction











