



Ref No.: BD-CW-SAMCO-ACE-LET-STR-041

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Urgent Notice Regarding Critical Interface Issue on the Critical Path – Request for Written Instructions

Dear Sir,

Please be advised that this letter constitutes a formal notice regarding a critical issue affecting the project's critical path, which requires immediate resolution in order to avoid any potential delay to the schedule currently under approval.

During the review of the multi-disciplinary drawings, an interface conflict was identified whereby a sewage pipeline passes through the tank base slab area. Clarification regarding this conflict was formally requested through RFI No. **[BD-CW-SAMCO-PCO-RFI-STR-012-R00]**, submitted on **[04/01/2026]**.

During the coordination meeting held on **5 January 2026**, the Consultant's representatives (**PCO**) confirmed the following:

1. That the sewage pipeline is located within the structural foundation limits of the tank.

In this context, we wish to highlight that the approved project schedule is now at risk, as the Employer has not yet appointed the Mechanical, Electrical, and Plumbing (**MEP**) Contractor, who is solely responsible for this contractual scope. Furthermore, no MEP works have commenced on site to date.

In order to avoid disruption to the ongoing structural works and to safeguard the overall project schedule, **SAMCO National Construction** is prepared, on a strictly exceptional and temporary basis only, to carry out the MEP works confined within the reinforced concrete tank base slab.

This proposal is extended as a gesture of good faith to maintain project progress and is intended solely as a temporary mitigation measure, pending the formal handover of this scope to the Employer's appointed **MEP** Contractor.

Accordingly, execution of these works by **SAMCO** shall be strictly conditional upon receiving your prior written approval and the fulfillment of the following requirements before commencement of any works:

1. **Approved Technical Documentation:**
Provision of fully approved detailed shop drawings and technical specifications (**including material types, grades, and testing standards**) for all works within the foundation limits, duly stamped and approved by the MEP Consultant.
2. **Assigned Supervision:**
Written confirmation that a qualified engineer from the **MEP** Consultant will be present on site on a daily basis to inspect and approve all related works (**installation, welding, and testing**), thereby enabling future formal handover without any reservations.

In addition, it is essential that a duly approved Variation Order or written instruction be issued by the Client authorizing the execution of these temporary works and clearly defining the agreed commercial terms for payment (e.g., **cost reimbursement plus an agreed percentage for overheads and profit**).



Most importantly, we hereby expressly confirm that this temporary measure:

- Shall not constitute any amendment to our original contractual scope, responsibilities, or warranties related to permanent MEP systems.
- Shall not establish any precedent for the execution of works outside our contractual discipline.
- Is entirely conditional upon full compliance with the requirements stated above.

We kindly request your urgent written response and the issuance of the necessary instructions to allow timely procurement and execution, without impacting the approved concrete casting schedule.

We remain fully committed to the successful delivery of the project through a collaborative and solution-oriented approach.

Yours faithfully,

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction



Urgent Notice Regarding Critical Interface Issue on the Critical Path – Request for Written Instructions

thebig dc < thebig.dc@samco-egypt.com >

Tue, 06 Jan 2026 4:29:13 PM +0200

To "ACE THE BIG"<thebig@ace-mb.com>

Cc "mostafa.galal"<mostafa.galal@royadevelopments.com>,"Mohamed aboelatta"<mohamed.aboelatta@ace-mb.com>,"abdelaziz.mohamed"<abdelaziz.mohamed@ace-mb.com>,"dc PCO"<dc@pco-eg.net>,"thebig"<thebig@pco-eg.net>,"osama.waly"<osama.waly@pco-eg.net>,"Abdelrahman azab"<abdelrahman.azab@samco-egypt.com>,"mohamed sameh"<mohamed.sameh@samco-egypt.com>,"Mohamed Elsebaiy"<mohamed.elsebaiy@samco-egypt.com>,"Mohamed.Goumaa"<mohamed.goumaa@samco-egypt.com>,"Ahmed Ali"<ahmed.ali@samco-egypt.com>,"con technicaloffice"<con.technicaloffice@samco-egypt.com>,"hany Mohsen"<hany.mohsen@samco-egypt.com>,"Mahmoud almoghany"<mahmoud.almoghany@samco-egypt.com>,"Mohamed farag"<mohamed.farag@samco-egypt.com>,"Mostafa Omran"<mostafa.omran@samco-egypt.com>,"Moustafa Mokhtar"<moustafa.mokhtar@samco-egypt.com>,"Shady.Maged"<shady.maged@samco-egypt.com>

Dear All,

Regarding the above-mentioned subject, kindly find attached letter "**BD-CW-SAMCO-ACE-LET-STR-041**"

We Look Forward to your Response For any Further information, please do not hesitate to contact us.

Sincerely Regards



SAMCO National Construction Co.
سامكو الوطنية للتشييد

Ahmed Hussein

Construction Document controller
SAMCO National Construction Company
76 Al-Tayaran St., Nasr City,
3rd Floor, Cairo, Egypt
Tel : +2 02 226 245 27 – 02 238 688 16
Fax: +2 02 226 245 32
www.samco-egypt.com



1 Attachment(s)

BD-CW-SAMCO-ACE-LET-ST...

119 KB

Ref No.: BD-CW-SAMCO-ACE-LET-STR-041

06-January-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Urgent Notice Regarding Critical Interface Issue on the Critical Path – Request for Written Instructions

Dear Sir,

Please be advised that this letter constitutes a formal notice regarding a critical issue affecting the project's critical path, which requires immediate resolution in order to avoid any potential delay to the schedule currently under approval.

During the review of the multi-disciplinary drawings, an interface conflict was identified whereby a sewage pipeline passes through the tank base slab area. Clarification regarding this conflict was formally requested through RFI No. **[BD-CW-SAMCO-PCO-RFI-STR-012-R00]**, submitted on **[04/01/2026]**.

During the coordination meeting held on **5 January 2026**, the Consultant's representatives (**PCO**) confirmed the following:

1. That the sewage pipeline is located within the structural foundation limits of the tank.

In this context, we wish to highlight that the approved project schedule is now at risk, as the Employer has not yet appointed the Mechanical, Electrical, and Plumbing (**MEP**) Contractor, who is solely responsible for this contractual scope. Furthermore, no MEP works have commenced on site to date.

In order to avoid disruption to the ongoing structural works and to safeguard the overall project schedule, **SAMCO National Construction** is prepared, on a strictly exceptional and temporary basis only, to carry out the MEP works confined within the reinforced concrete tank base slab.

This proposal is extended as a gesture of good faith to maintain project progress and is intended solely as a temporary mitigation measure, pending the formal handover of this scope to the Employer's appointed **MEP** Contractor.

Accordingly, execution of these works by **SAMCO** shall be strictly conditional upon receiving your prior written approval and the fulfillment of the following requirements before commencement of any works:

1. **Approved Technical Documentation:**
Provision of fully approved detailed shop drawings and technical specifications (**including material types, grades, and testing standards**) for all works within the foundation limits, duly stamped and approved by the MEP Consultant.
2. **Assigned Supervision:**
Written confirmation that a qualified engineer from the **MEP** Consultant will be present on site on a daily basis to inspect and approve all related works (**installation, welding, and testing**), thereby enabling future formal handover without any reservations.

In addition, it is essential that a duly approved Variation Order or written instruction be issued by the Client authorizing the execution of these temporary works and clearly defining the agreed commercial terms for payment (e.g., **cost reimbursement plus an agreed percentage for overheads and profit**).

Most importantly, we hereby expressly confirm that this temporary measure:

- Shall not constitute any amendment to our original contractual scope, responsibilities, or warranties related to permanent MEP systems.
- Shall not establish any precedent for the execution of works outside our contractual discipline.
- Is entirely conditional upon full compliance with the requirements stated above.

We kindly request your urgent written response and the issuance of the necessary instructions to allow timely procurement and execution, without impacting the approved concrete casting schedule.

We remain fully committed to the successful delivery of the project through a collaborative and solution-oriented approach.

Yours faithfully,

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction

