

SAMCO National Construction Co.
76 Al Taya ran St, Nasr City, Cairo, Egypt
Tel: 02 226 245 27
Tel: 02 238 688 16



Ref No.: **BD-CW-SAMCO-ACE-LET-** 44 *44*

15-January-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdelaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Notice of Delay in Supplying Reinforcement Steel Related to the Advance Payment and Request to Expedite Supply

Dear Sir,

Reference:

In accordance with the contract and the Advance Payment clause, which stipulates the Owner's obligation to supply reinforcement steel against 70% of the advance payment value.

We would like to inform you that, as part of the prior coordination with your good office to ensure the proper progress of works at the project, we formally submitted our letter No. (BD-CW-SAMCO-ACE-LET-STR-025) dated 26/11/2025, which included a detailed statement of the required quantities and diameters of reinforcement steel, in line with the agreed arrangements.

However, to date, the required quantities have not been supplied, which has already started to affect the progress of works on site and may lead to delays in certain activities listed on the project schedule.

Accordingly, we kindly request your support in taking the following actions:

1. **Expediting Supply Procedures:**

Kindly issue the necessary instructions to expedite the supply of the required reinforcement steel quantities at the earliest possible time, in order to ensure continuity of works and avoid any unjustified disruptions.

2. **Reservation of Contractual Rights:**

We hereby confirm our full reservation of all contractual rights to claim the necessary time extensions to compensate for any delays resulting from the non-availability of materials within the agreed timelines.

3. **Notification of Temporary Emergency Measure:**

We would like to inform you that, in order to avoid work stoppage and ensure continuity of site activities, we have temporarily supplied approximately 120 tons of reinforcement steel at our own expense to cover urgent requirements, pending the Owner's supply of the quantities due. Supporting documents for these costs will be submitted at a later stage for coordination and further action as required.

We trust in your usual cooperation and prompt intervention to resolve this matter at the earliest possible time, in the best interest of the project and to ensure uninterrupted progress of works.

Yours sincerely,

Eng./ Mohammed Sami Mohammed

Project Director

SAMCO National Construction

