



Ref No.: BD-CW-SAMCO-ACE-LET-STR-048

26-January-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Follow-up on Delay of Reinforcement Steel Delivery and Impact on Site Works.

Dear Sir,

With reference to our letter **BD-CW-SAMCO-ACE-LET-STR-044**, previously issued to notify you of the delay in the reinforcement steel order, we would kindly like to inform you that, as of today, the order scheduled for delivery on **26 November 2025** has not yet been received.

Accordingly, please be kindly advised that the reinforcement steel quantities currently available at site—whether supplied by the Owner or procured by us—are nearly exhausted with respect to the ongoing fabrication works.

In this regard, and unless the required reinforcement steel is delivered promptly, we regret to inform you that site works may be subject to suspension within **one to two days at most** due to the unavailability of reinforcement steel.

Furthermore, we would like to confirm that we reserve all our contractual rights to claim the relevant extensions of time resulting from the delay in the delivery of the aforementioned reinforcement steel.

With sincere regards and appreciation,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction

