



Ref No.: **BD-CW-SAMCO-ACE-LET-052**

16-February-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdelaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Project Status Update – Buildings B1 to B17

Dear Sir,

We would like to present, to date, the current status of the works for buildings B1 to B17, organized into three groups for easier reference: -

Group 1: Buildings B1, B2, B3, B4

Category	Details
<u>1. Geotechnical Works</u>	Replacement works are being carried out in accordance with the recommendations of A&A Office, as shown in the submitted sections and approved by the site consultant (PCO), ref. BD-CW-SAMCO-PCO-DS-STR-024-R00.
<u>2. Project Drawings</u>	- IFC structural and architectural drawings for buildings B1, B2, B3, and B4 were received on 27/10/2025 under ref. BD-ACE-SAMCO-TRA0013. - IFC MEP drawings for Buildings B1, B2, B3, and B4 were initially received on 11/11/2025 under reference BD-ACE-SAMCO-TRA-007. However, the issued drawings covered the ground floor and above only, and did not include the basements and foundation levels, The missing drawings related to the basements and foundations were subsequently received on Sunday, 21/12/2025 - The calculations and models related to the Design Review works were submitted attached to letter Ref no. (BD-CW-SAMCO-ACE-LET-STR-034) on 17/12/2025, and we are awaiting your instructions in this regard. - The response was issued in the form of a letter dated 28/12/2025, stating that the design review submitted by the Contractor was limited in scope to Buildings B1 and B2 only, and that the Designer's response was provided solely to clarify the original design intent without relieving the Contractor of any contractual responsibilities. The letter further emphasizes that the Contractor remains fully responsible for the accuracy and completeness of the design, as well as the safe and proper execution of the works, and is required to continue the review and submit feedback on the remaining elements of the project.



- During the meeting held on 29/12/2025, and following the discussions regarding the status of the design review, ACE-PM confirmed that SAMCO must verify that all contract documents have been fully checked, reviewed, and deemed safe, with no errors, faults, or discrepancies related to all buildings under the contract, and submit a formal letter confirming that SAMCO will proceed in accordance with the PCO design.
- For the sake of complete clarity and in order to formally record the mutual understanding reached during the meeting, we hereby confirm that on 5 January 2026 we issued our letter in accordance with what was agreed therein.
- **With reference to the meeting held at the project site on Monday, 19/01/2026, during which the project owner instructed that the design review be carried out in accordance with the designer's criteria (in accordance with the European Code), and that the official instruction would be issued through a formal letter addressed to us via the Consultant Project Manager (ACE-PM).**
- We hereby confirm that the above-mentioned official letter was received on Thursday, 22/01/2025, and it is currently under review to verify that its content is fully aligned with what was agreed upon during the aforementioned meeting. Accordingly, the necessary procedures to initiate the design review will be commenced upon completion of this review.
- SAC Engineering Consultant was approved as the Design Reviewer, following which the design review was completed and the relevant Design Review Report was submitted on 31/01/2026.
- It was agreed during the same meeting held at the project site on Monday, 19/01/2026, that Variation Orders shall be evaluated and approved in accordance with the same adopted Bill of Quantities (BOQ) methodology, including the treatment of Value Added Tax (VAT), in order to standardize the procedure applied across the entire project with respect to VAT on items. The aforementioned is currently under review, and the mechanism for the upcoming process is being agreed upon.
- During the same meeting, it was agreed to provide a bank cheque equivalent to 1,250 tons of reinforcement steel, which has been duly issued and delivered to the Financial Department of the Owner. Regarding the bank guarantee amounting to 5% of the total Bill of Quantities (BOQ) value, it has been issued by the bank; however, the Owner has not yet received it.

3. Execution / Site Works

- The replacement layers between axes 10 and 27 have been fully completed, as per the soil report issued by Civil Tech (Dr. Monir Kamel) dated 23/07/2025 under ref. BD-ACE-SAMCO-TRA-005.
- Plain concrete for the raft foundation with a thickness of 20 cm has been cast between axes 10 and 27, with the remaining works to be completed after casting the tank walls.
- The horizontal waterproofing works using SBS membrane (4 mm thickness) on the surface of the blinding concrete between axes 10 and 27 were completed on Wednesday, 24/12/2025
- A 10 cm thick screed concrete was cast on Wednesday, 17/12/2025, to complete the 30 cm thickness of the plain concrete for the foundations between axes 10 and 13.
- A 10 cm thick screed concrete was cast on Tuesday, 23/12/2025, to complete the 30 cm thickness of the plain concrete for the foundations between axes 13 and 21'.
- The casting of the 10 cm screed layer between axes 21' and 27 was completed on Wednesday, 24/12/2025.
- Regarding the tank, the waterproofing works using SBS membrane (4 mm thickness) have been fully completed in accordance with the approvals of the consultant (PCO). In addition, the casting of the 30 cm plain concrete layer for the blinding slab was completed on Wednesday, 17/12/2025.
- Reinforcement steel fabrication works at the on-site workshops commenced on Saturday, 20/12/2025, in order to prepare for the start of the reinforced footing works for the parts where plain concrete casting has been completed.
- **The plain concrete for the entire first stage has been poured, except for the two axes adjacent to the tank (from axis 27 to 29).**
- **The SBS 4mm membrane waterproofing works for the entire first stage has been completed, except for the two deferred axes adjacent to the tank (from axis 27 to 29).**
- **The reinforcement, formwork, and concrete casting works for the reinforced raft area between axes 16 and 24 have been completed. In parallel, the reinforcement works for the reinforced raft area between axes 10 and 16 are currently in progress.**
- **The reinforcement and formwork work for the columns between axes 16 and 24, from level +205.00 up to +210.00, are currently in progress.**

	• As for the tank, the reinforcement works have been completed; however, the upper reinforcement and casting works have been delayed due to the incomplete MEP works within its raft. The required electromechanical works are being finalized and will be completed at the earliest possible time, following which the upper reinforcement and concrete casting will proceed accordingly. • The works were at risk of delay due to the Employer's delay in supplying the required reinforcement steel, as previously indicated in our letter dated 26/11/2025. However, in order to ensure the continuity of the works and prevent any stoppage or disruption at the project site, we have been proactively supplying reinforcement steel at our own arrangement. From 6 January 2026 up to date, we have supplied approximately 400 tons of reinforcement steel to the project, solely to mitigate the impact of the delayed supply by the Owner and to maintain the progress of the works in accordance with the approved schedule. • To date, the Owner has supplied only approximately half of the required reinforcement steel quantity as referenced in our letter dated 26/11/2025. We are currently awaiting the remaining half of the said order, in addition to the third order requested on 6 January 2026. • The project documents and drawings related to the electromechanical works are currently under review, and any deficiencies will be communicated to you accordingly. Variation Orders shall be issued by your side sequentially in accordance with the site requirements.
--	---

Group 2: Buildings B5, B6, B14, B15

Category	Details
<u>1. Geotechnical Works</u>	• Dr. Mounir Kamel reviewed the contractor's geotechnical consultant (A&A) report related to the DCPT test results and issued his response with recommendations on 15/12/2025. • A&A, the Contractor's geotechnical consultant, responded to Dr. Mounir Kamel's geotechnical report under DS Ref. No. (BD2-CW-SAMCO-PCO-DS-STR-003-R00), confirming that the required CPTu tests specified in Dr. Mounir Kamel's report were carried out on Monday, 22/12/2025. • Additionally, a response regarding the method of soil compaction for the second phase was provided in DS Ref. No. BD2-CW-SAMCO-PCO-DS-STR-004-R00.

	- The geotechnical report issued by A&A Consulting, which includes the results of CPTu tests conducted at the site at six test locations, was submitted to the consultant PCO on Wednesday, 24/12/2025. We are currently awaiting feedback following the review of the report by the owner's geotechnical consultant, Dr. Mounir Kamel. We have received a response from the Owner's Consultant, Dr. Mounir Kamel, dated 9 February 2026, which is currently under our review and detailed study.
<u>2. Project Drawings</u>	- We kindly request the MEP package for review and coordination with the IFT structural and architectural packages sent on 08/10/2025 under ref. BD-ACE-SAMCO-TRA-011, which has been approved as IFC according to the owner representative's instructions during the site meeting held on 26/10/2025, so that the complete approved package can be issued accordingly. We have also commenced the preparation of shop drawings based on the aforementioned package. The electromechanical panels for the basements of the entire project were received on 21/12/2025. To date, we have not yet been provided with the consolidated bill of quantities for the remaining works of the project.
<u>3. Execution / Site Works</u>	- Execution works for this package are currently on hold pending the receipt of CPT results requested from the owner's consultant, Dr. Mounir Kamel, which are expected to be available soon. - The open pits have been cleaned, prepared, and made ready for backfilling, and the backfilling works will be carried out in accordance with the instructions of A&A, the soil consultant. The backfilling of the open pits has been halted by the Employer and the Consultant pending the response from Dr. Mounir Kamel regarding the CPTu test results report submitted by A&A, the geotechnical consultant.

Group 3: Buildings B7, B8, B9, B10, B11, B12, B13, B16, B17

Category	Details
<u>1. Geotechnical Works</u>	Dr. Mounir Kamel, the geotechnical consultant, recommended backfilling in layers, A&A, the contractor's geotechnical consultant, agreed that there is no objection to the proposed method, but noted that it is time-consuming and suggested using the vibratory



	compaction method instead to save time and accelerate the project works. - Based on the owner's instruction, as stated in the attached document Ref. No. (BD2-CW-SAMCO-PCO-DS-STR-004-R00) dated 23/12/2025, we are requested to submit a technical and commercial comparison between the Vibro-Compacting method and the proposed conventional (traditional) method. Accordingly, the required submission is currently under preparation by our team. The comparison between the traditional backfilling method and Backfilling using the vibratory compaction method is currently being prepared and will be submitted shortly.
<u>2. Project Drawings</u>	- IFT structural drawings for buildings B7, B8, B12, and B13 were received on 07/10/2025 under ref. BD-ACE-SAMCO-TRA-010, and were approved as IFC during the site meeting of 26/10/2025 so that the complete approved package can be issued accordingly. We confirm that the IFT drawings for Buildings B9, B10, B11, B16, and B17 were received on 3 February 2026. The structural drawings are currently under review to enable us to finalize the necessary adjustments and arrangements within the project execution plan accordingly, taking into consideration that the submitted package is not yet complete. The electromechanical panels for the basements of the entire project were received on 21/12/2025. To date, we have not yet been provided with the consolidated bill of quantities for the remaining works of the project.
<u>3. Execution / Site Works</u>	Execution works for this package are currently on hold pending receipt of the full IFC drawings, as well as the soil investigation final results required to confirm soil suitability prior to commencement. We kindly request the prompt submission of the required drawings to enable us to proceed efficiently and avoid any potential delays to the project schedule.

With sincere regards and appreciation,

Eng./ Mohammed Sami Mohammed

Project Director
SAMCO National Construction

