

Ref No.: BD-CW-SAMCO-ACE-LET-STR-057

11- March-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Delayed Technical Responses and Outstanding Coordinated Drawings

Dear Sir,

With reference to our repeated requests for the issuance of final coordinated drawings and project information during regular coordination meetings, as well as our previous correspondence requesting the complete set of Mechanical and Electrical drawings, we would like to inform you that only a partial package of drawings has been issued by your office over different intervals, while the complete final coordinated set has not yet been provided.

Upon reviewing the drawings received, numerous discrepancies and conflicts were identified between the different disciplines (Structural / Architectural / Electromechanical). These issues were highlighted and discussed during the meeting held at the premises of Roya Company (Project Owner) on 15-02-2026, in the presence of all project stakeholders.

During the same meeting, our team presented several proposed solutions to address the identified conflicts. It was agreed by all parties to continue the ongoing works without delaying the project progress, particularly the Tank raft foundation works, which lie on the critical path of the project schedule and have already been executed in accordance with the agreements made during the meeting.

It was also agreed that RFIs would be submitted to the Consultant to obtain the necessary clarifications and approvals. These RFIs were duly submitted; however, no responses have been received to date.

Furthermore, another meeting was scheduled on 05-03-2026 to discuss the outstanding conflicts and missing data within the project documentation. Unfortunately, no clear responses were provided during that meeting, and the matters were therefore referred to the Project Owner, who kindly assured that the required responses would be coordinated and issued.





While we have ensured that work continues without disruption, the lack of final coordinated drawings and pending technical responses may potentially impact the sequence of execution and progress of future project activities.

Accordingly, we hereby formally notify you that any delay that has occurred or may occur in the future due to delayed technical responses, the non-issuance of final coordinated drawings, or unresolved design conflicts shall in no way be attributed to us as the Main Contractor for the project.

We further reserve all our contractual rights under the Contract, including, but not limited to, claims for Extension of Time (EOT), additional costs, and relief from any delay damages or Liquidated Damages arising from the circumstances outlined above.

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction



Ref No.: BD-CW-SAMCO-ACE-LET-STR-057

11- March-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Delayed Technical Responses and Outstanding Coordinated Drawings

Dear Sir,

With reference to our repeated requests for the issuance of final coordinated drawings and project information during regular coordination meetings, as well as our previous correspondence requesting the complete set of Mechanical and Electrical drawings, we would like to inform you that only a partial package of drawings has been issued by your office over different intervals, while the complete final coordinated set has not yet been provided.

Upon reviewing the drawings received, numerous discrepancies and conflicts were identified between the different disciplines (Structural / Architectural / Electromechanical). These issues were highlighted and discussed during the meeting held at the premises of Roya Company (Project Owner) on 15-02-2026, in the presence of all project stakeholders.

During the same meeting, our team presented several proposed solutions to address the identified conflicts. It was agreed by all parties to continue the ongoing works without delaying the project progress, particularly the Tank raft foundation works, which lie on the critical path of the project schedule and have already been executed in accordance with the agreements made during the meeting.

It was also agreed that RFIs would be submitted to the Consultant to obtain the necessary clarifications and approvals. These RFIs were duly submitted; however, no responses have been received to date.

Furthermore, another meeting was scheduled on 05-03-2026 to discuss the outstanding conflicts and missing data within the project documentation. Unfortunately, no clear responses were provided during that meeting, and the matters were therefore referred to the Project Owner, who kindly assured that the required responses would be coordinated and issued.

While we have ensured that work continues without disruption, the lack of final coordinated drawings and pending technical responses may potentially impact the sequence of execution and progress of future project activities.

Accordingly, we hereby formally notify you that any delay that has occurred or may occur in the future due to delayed technical responses, the non-issuance of final coordinated drawings, or unresolved design conflicts shall in no way be attributed to us as the Main Contractor for the project.

We further reserve all our contractual rights under the Contract, including, but not limited to, claims for Extension of Time (EOT), additional costs, and relief from any delay damages or Liquidated Damages arising from the circumstances outlined above.

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction

