

Ref No.: BD-CW-SAMCO-ACE-LET-STR-059

25- March-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Submission of Interim Payment Certificate No. 5

Dear Sir,

With reference to the above-mentioned subject, we hereby submit **Interim Payment Certificate No. 5** for your review and approval.

The submission includes both **soft and hard copies** of the certificate as required.

Attached:

– Interim Payment Certificate No. 5 (Soft & Hard Copies)

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction



Project Information			
Project Name	The big	The Accepted Contract Amount	367,286,025
Employer	ROYA	Contractor name/scope	Samco Al-Wataniya for Construction
Engineer	ACE CONSULTANT	Cut of Date	March 20/2026
Project Manager	ACE project Management	IPC No	5
		Contract Start Date	11-Sep-25
Contract Type /NO	Roya-Big-2025-01	Contract End Date	10-Apr-27

Contractual Terms		
	Item	Amount
A	Accepted Contract Amount	367,286,025.00
B	Accepted variation Amount	
D= Revised Contract Sum * A + B * =		367,286,025.00

Advance payment conditions		
	Item	Amount
A	Advanced Payment	91,821,506.25
B	Recovery for Advanced Payment	31,982,537.63
C= Advanced Payment Balance * A + B * =		59,838,968.62

Payment Details		A	B = C - A	C
		Previous Work Certified	Current Amount	Work Certified To-Date
A-	Certified steel Work Volume of Accepted contract	94,949,024.60	17,641,618.94	112,590,643.53
B-	Certified Work Volume of Variation Order	15,339,506.99		15,339,506.99
C-	Certified Price Variance			
E= Total Work Certified excluding VAT * A + B + C * =		110,288,531.59	17,641,618.94	127,930,150.52
F=VAT		15,440,394.42	2,469,826.65	17,910,221.07
G=Total Work Certified Including VAT * E + F * =		125,728,926.01	20,111,445.59	145,840,371.60
H= Material on site				
Deductions:				
I=E*(x%)	Retention 5%	5,514,426.58	882,080.95	6,396,507.53
K=B*(x%)	Advance payment 25%	27,572,132.90	4,410,404.73	31,982,537.63
L=B*(x%)	Withholding Tax 1.00%	1,102,885.32	176,416.19	1,279,301.51
M=B*(x%)	Social Insurance 5.00%	5,514,426.58	882,080.95	6,396,507.53
N	Other Deductions/back charges	47,708.00	10,875.00	58,583.00
N*=VAT Retention Amount		10,572,504.50	925,969.71	11,498,474.21
O =Total Deductions= sum (I:N*) =		50,324,083.87	7,287,827.53	57,611,911.40
P=Total due amounts * G + H - O * =		75,404,842.14	12,823,618.06	88,228,460.20
Previous paid				38,810,424.00
Net Payment				49,418,036.20
Amounts in words		forty-nine million four hundred eighteen thousand thirty-six Egyptian Pounds and twenty Piastres		

Certifications:

The Contractor

Project Manager

Name:

Signature:

Date:

Technical Office manager

Name:

Signature:

Date:

Cost Control Engineer

Name:

Signature:

Date:

The Project Manager

Project Manager

Name:

Signature:

Date:

Cost Control Manager

Name:

Signature:

Date:

The Consultant

Project Manager

Name:

Signature:

Date:

Cost Control manager

Name:

Signature:

Date:

Cost Control Engineer

Name:

Signature:

Date:

The Employer

Project Manager

Name:

Signature:

Date:

Commercial Director

Name:

Signature:

Date:

Cost Control Manager

Name:

Signature:

Date:

Project Information			
Project Name	The big	The Accepted Contract Amount	367,286,025
Employer	ROYA	Contractor name/scope	Samco Al-Wataniya for Construction
Engineer	ACE CONSULTANT	Cut of Date	March 20/2026
Project Manager	ACE project Management	IPC No	5
		Contract Start Date	11-Sep-25
Contract Type /NO	Roya-Big-2025-01	Contract End Date	10-Apr-27

Contractual Terms		
	Item	Amount
A	Accepted Contract Amount	367,286,025.00
B	Accepted variation Amount	
D= Revised Contract Sum "A + B" =		367,286,025.00

Advance payment conditions		
	Item	Amount
A	Advanced Payment	91,821,506.25
B	Recovery for Advanced Payment	31,982,537.63-
C= Advanced Payment Balance "A + B" =		59,838,968.62

Payment Details		A	B = C - A	C
		Previous Work Certified	Current Amount	Work Certified To-Date
A-	Certified steel Work Volume of Accepted contract	94,949,024.60	17,641,618.94	112,590,643.53
B-	Certified Work Volume of Variation Order	15,339,506.99		15,339,506.99
C-	Certified Price Variance			
E= Total Work Certified excluding VAT "A + B + C" =		110,288,531.59	17,641,618.94	127,930,150.52
F=VAT		15,440,394.42	2,469,826.65	17,910,221.07
G=Total Work Certified including VAT "E + F" =		125,728,926.01	20,111,445.59	145,840,371.60

H= Material on site				
Deductions:				
J=B*(x%)	Retention 5%	5,514,426.58	882,080.95	6,396,507.53
K=B*(x%)	Advance payment 25%	27,572,132.90	4,410,404.73	31,982,537.63
L=B*(x%)	Withholding Tax 1.00%	1,102,885.32	176,416.19	1,279,301.51
M=B*(x%)	Social Insurance 5.00%	5,514,426.58	882,080.95	6,396,507.53
N	Other Deductions/back charges	47,708.00	10,875.00	58,583.00
N*=VAT Retention Amount		10,572,504.50	925,969.71	11,498,474.21
O =Total Deductions= sum (J-N*) =		50,324,083.87	7,287,827.53	57,611,911.40
P=Total due amounts " G +H -O" =		75,404,842.14	12,823,618.06	88,228,460.20
Previous paid				38,810,424.00
Net Payment			49,418,036.20	
Amounts in words		forty-nine million four hundred eighteen thousand thirty-six Egyptian Pounds and twenty Piastres		

Certifications:			
The Contractor			
Project Manager	Technical Office manager	Cost Control manager	Cost Control Engineer
Name:	Name:	Name:	Name:
Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:
the Project Manager			
Project Manager	Cost Control manager	Commercial Director	Cost Control Manager
Name:	Name:	Name:	Name:
Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:
the Consultant			
Project Manager	Cost Control manager	Cost Control Engineer	
Name:	Name:	Name:	
Signature:	Signature:	Signature:	
Date:	Date:	Date:	
the Employer			
Project Manager	Commercial Director	Cost Control Manager	
Name:	Name:	Name:	
Signature:	Signature:	Signature:	
Date:	Date:	Date:	

367286025.00	القيمة المقدرة	The Big	اسم المشروع
Samco Al-Wataniya for Construction	المقاول	ROYA	المالك
March 20/2026	تاريخ البدء	ACE CONSULTANT	الاستشاري
5	رقم المستخلص	ACE project Management	مدير المشروع
11-Sep-25	تاريخ بدء العقد		
10-Apr-27	تاريخ انتهاء العقد	Roya-Big-2025-01	نوع العقد / رقم

القيمة	القيمة المقدرة	القيمة المقدرة	القيمة المقدرة
367,286,025.00		A	القيمة المقدرة
		B	القيمة المقدرة
367,286,025.00		D = A + B =	

القيمة	القيمة المقدرة	القيمة المقدرة	القيمة المقدرة
91,821,506.25		A	القيمة المقدرة
31,982,537.63		B	القيمة المقدرة
59,838,968.62		C = A + B =	

C	B = C - A	A	القيمة المقدرة
القيمة المقدرة	القيمة المقدرة	القيمة المقدرة	
112,590,643.53	17,641,618.94	94,949,024.60	A - قيمة الأعمال المتكاملة
15,339,506.99		15,339,506.99	B - قيمة المواد والتجهيز
			C - قيمة فرق الأسعار
127,930,150.52	17,641,618.94	110,288,531.59	E = A + B + C =
17,910,221.07	2,469,826.65	15,440,394.42	F = قيمة المصروفات
145,040,371.60	20,111,445.59	125,728,926.01	G = E + F =
			H =

الخصومات والخصومات	الخصومات والخصومات	الخصومات والخصومات	الخصومات والخصومات
6,396,507.53	882,080.95	5,514,426.58	5%
31,982,537.63	4,410,404.73	27,572,132.90	25%
1,279,301.51	176,416.19	1,102,885.32	1.00%
6,396,507.53	882,080.95	5,514,426.58	5.00%
58,583.00	10,875.00	47,708.00	N
11,498,474.21	925,969.71	10,572,504.50	N*
57,611,911.40	7,287,027.53	50,324,883.87	O = sum (I, N*) =
88,220,460.20	12,623,618.06	75,464,842.14	P = G + H - O =
38,810,424.00			
49,418,036.20			

Certifications:	The Contractor	The Consultant	The Employer
Project Manager: Mohamed Samir	Project Manager: Mohamed Samir	Project Manager: Mohamed Samir	Project Manager: Mohamed Samir
Name: Mohamed Samir	Name: Mohamed Samir	Name: Mohamed Samir	Name: Mohamed Samir
Signature: Mohamed Samir	Signature: Mohamed Samir	Signature: Mohamed Samir	Signature: Mohamed Samir
Date: Mohamed Samir	Date: Mohamed Samir	Date: Mohamed Samir	Date: Mohamed Samir
Cost Control manager: Mohamed Samir	Cost Control manager: Mohamed Samir	Cost Control manager: Mohamed Samir	Cost Control manager: Mohamed Samir
Name: Mohamed Samir	Name: Mohamed Samir	Name: Mohamed Samir	Name: Mohamed Samir
Signature: Mohamed Samir	Signature: Mohamed Samir	Signature: Mohamed Samir	Signature: Mohamed Samir
Date: Mohamed Samir	Date: Mohamed Samir	Date: Mohamed Samir	Date: Mohamed Samir

البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع
اسم المشروع	The Big	البيانات العامة للمشروع	367286025.00
المالك	ROYA	البيانات العامة للمشروع	Samco Al-Wataniya for Construction
المستشار	ACE CONSULTANT	البيانات العامة للمشروع	March 20/2026
مدير المشروع	ACE project Management	البيانات العامة للمشروع	5
نوع العقد / رقم	Roya-Big-2025-01	البيانات العامة للمشروع	11-Sep-25
		البيانات العامة للمشروع	10-Apr-27

البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع
القيمة	القيمة	القيمة	القيمة
367,286,025.00	A	القيمة	367,286,025.00
	B		
			D = A + B =

البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع
القيمة	القيمة	القيمة	القيمة
91,821,506.25	A	القيمة	91,821,506.25
31,982,537.63	B	القيمة	31,982,537.63
59,838,968.62			C = A + B =

البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع
C	B = C - A	A	البيانات العامة للمشروع
البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع
112,590,643.53	17,641,618.94	94,949,024.60	A - قيمة الاعمال المتكفية
15,339,506.99		15,339,506.99	B - قيمة لمرات التغيير
			C - قيمة الفرق الاساس
127,930,150.52	17,641,618.94	110,288,531.59	E = A + B + C =
17,910,221.07	2,469,826.65	15,440,394.42	F = ضريبة القيمة المضافة
145,840,371.60	20,111,445.59	125,728,926.01	G = E + F =
			H = اجمالي التكاليف والخدمات في الموقع

البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع
البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع	البيانات العامة للمشروع
6,396,507.53	882,080.95	5,514,426.58	5%	I = E * (x%)	البيانات العامة للمشروع
31,982,537.63	4,410,404.73	27,572,132.90	25%	J = E * (x%)	البيانات العامة للمشروع
1,279,301.51	176,416.19	1,102,885.32	1.00%	L = E * (x%)	البيانات العامة للمشروع
6,396,507.53	882,080.95	5,514,426.58	5.00%	M = E * (x%)	البيانات العامة للمشروع
58,583.00	10,875.00	47,708.00		N	البيانات العامة للمشروع
11,498,474.21	925,969.71	10,572,504.50		O	البيانات العامة للمشروع
57,611,911.40	7,287,827.53	50,324,083.87		P = sum (I+N) =	البيانات العامة للمشروع
88,228,460.20	12,823,618.06	75,404,842.14		Q = G + H + O =	البيانات العامة للمشروع
38,810,424.00					البيانات العامة للمشروع
49,418,036.20					البيانات العامة للمشروع

Certifications:	The Contractor	The Consultant	The Employer
Project Manager	Project Manager	Project Manager	Project Manager
Name:	Name:	Name:	Name:
Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:
Cost Control Engineer	Cost Control manager	Cost Control Engineer	Commercial Director
Name:	Name:	Name:	Name:
Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:

Item no.	Description of Works	Unit	Accepted Contract Amount			General Requirements					Remarks	
			Qty.	Unit Rate	Total Amount	Quantities		progress %	Total Amount			
						Prev.	Current		Prev.	Total		
DIVISION 2: SITE CONSTRUCTION												
	Site Clearance General Site clearing, grabbing and demolishing of obstacles with off-site disposal											
2	Excavation and Earthwork											
2.1	Excavation in ordinary soil for depth as per soil investigation report including transporting the excavation materials to the public dumping areas and getting ride of any excavation disposals	m3	0.00	180.00	-	2,989.04	0.00	2,989.04	100%	538,027.20	538,027.20	
2.2	Excavation in rock for depth as per soil investigation report including transporting the excavation materials to the public dumping areas and getting ride of any excavation disposals	m3	0.00	450.00	-	0.00	0.00	0.00	0%	0.00	0.00	
2.3	Replacement Soil in accordance with the geotechnical report recommendations including all compaction and necessart tests	m3	12000.00	633.00	7,596,000.00	0.00	0.00	0.00	0%	0.00	0.00	
2.5	Back filling above the foundation and below slab on grade with siliceous clean sand installed in successive lifts, 0.25m thick compacted to not less than 95% using modified Proctor test	m3	6800.00	460.00	3,128,000.00	0.00	0.00	0.00	0%	0.00	0.00	
DIVISION 3: CONCRETE												
Structural Concrete Supply and install concrete, including Furnishing, installing materials, concrete materials, aggregate, water, mixing, additives, grading and trowelling, Fiber reinforcement, substrate preparation, protection, covering, cleaning, repaling of defective scread, and any other required items as per Drawings and Snarifications												
1	03300 Plain Concrete (PC) Grade 200 kg/ cm² of OPC and minimum cement content 250 kg/ m³ Blinding layer 300mm thickness		2230.00	3625.00	8,083,750.00	2,018.23	0.00	2,018.23	100%	7,316,083.75	7,316,083.75	
03300 Reinforced concrete (RC) Grade 350 kg/ cm2 of OPC and minimum cement content 400 kg/ m³												
1	Raft Foundation	m3	6550.00	7210.00	47,225,500.00	3,463.64	1,870.74	5,342.39	100%	24,972,864.59	38,518,607.86	
2	Retaining Walls	m3	790.00	9900.00	7,821,000.00	71.70	104.01	175.71	100%	709,790.40	1,739,534.67	
3	Tanks	m3	800.00	9400.00	7,520,000.00	198.39	247.99	446.37	100%	1,864,847.20	4,195,059.20	
4	Columns & Walls below SOG	m3	100.00	9100.00	910,000.00	33.67	38.54	72.21	100%	306,421.66	657,105.40	
03300 Reinforced concrete (RC) Grade 300 kg/ cm2 of OPC and minimum cement content 300 kg/ m³												
1	Columns	m3	1560.00	9470.00	14,773,200.00	0.00	22.57	22.57	100%	0.00	213,739.51	
2	slabs	m3	10500.00	9580.00	100,590,000.00	0.00	0.00	0.00	0%	0.00	0.00	
3	Beams	m3	215.00	9675.00	2,080,125.00	0.00	0.00	0.00	0%	0.00	0.00	
4	Shear walls	m3	1590.00	9465.00	15,049,350.00	0.00	18.03	18.03	100%	0.00	170,649.14	
5	Stairs	m3	260.00	9360.00	2,433,600.00	0.00	0.00	0.00	0%	0.00	0.00	
03300 Reinforced concrete (RC) Grade 250 kg/ cm2 of OPC and minimum cement content 300 kg/ m³												
1	Slab on grade 150mm thickness	m2	6370.00	1550.00	9,873,500.00	0.00	0.00	0.00	0%	0.00	0.00	
Deformed high yield steel bars with Different nominal size Used in Raft, Rc Columns, Rc Slabs and all concrete Items												
	Fence		3300.00	40620.00	134,046,000.00	1,385.12	0.00	1,385.12	100%	56,263,371.30	56,263,371.30	
1	Precast concrete fence With Height 2.5 m	1m	0.00	6500.00	-	0.00	0.00	0.00	0%	0.00	0.00	
2	Corrugated sheet fence	1m	0.00	3500.00	-	0.00	0.00	0.00	0%	0.00	0.00	
DIVISION 7: THERMAL AND MOISTURE PROTECTION												
07130 SHEET WATERPROOFING												
1	Supply and install sheet waterproofing including furnishing materials, protection mat, sealants and sheet flashing, preparation of substrates, cutting, rounding, intersections, prime coat, and side overlapping to vertical surfaces, reglets and bending free edge in grooving, testing, replacing of damaged membrane, protection, covering and cleaning, and any other required items as per Drawings and Specifications SBS water proofing membrane of a minimum thickness 4.0mm including protection board for vertical surfaces and protection screed for horizontal surfaces and all needed precautions, accessories, and material as per manufacturing requirements.	m2	9500.00	450.00	4,275,000.00	6,616.93	0.00	6,616.93	100%	2,977,618.50	2,977,618.50	
07140 COLD FLUID-APPLIED WATERPROOFING												
1	Supply and install cold applied waterproofing including furnishing materials, protection mat, sealants and sheet flashing, preparation of substrates, cutting, rounding, intersections, prime coat, and side overlapping to vertical surfaces, reglets and bending free edge in grooving, testing, replacing of damaged membrane, protection, and any other required items as per Drawings and Specifications Cold applied damp-proofing for top side of raft and underground concrete surfaces in contact with soil/backfill,	m2	7,600.00	90.00	684,000.00	0.00	0.00	0.00	0%	0.00	0.00	
2	Cold applied Crystalline Waterproofing for water tanks	m2	1,900.00	630.00	1,197,000.00	0.00	0.00	0.00	0%	0.00	0.00	
Total Amount of Work						367,286,025.00				94,949,024.60	17,641,618.94	112,590,643.53

Item no.	Description of Works	Unit	Accepted Contract Amount			General Requirements					Remarks	
			Qty.	Unit Rate	Total Amount	Quantities			Progress %	Total Amount		
						Prev.	Current	Total		Prev.		Current
DIVISION 2: SITE CONSTRUCTION												
Site Clearance												
General Site clearing, grubbing and demolishing of obstacles with off-site disposal												
2	Excavation and Earthwork											
2.1	Excavation In ordinary soil for depth as per soil investigation report including transporting the excavation materials to the public dumping areas and getting rid of any excavation disposals	m3	0.00	180.00	-	2,989.04	0.00	2,989.04	100%	538,027.20	0.00	538,027.20
2.2	Excavation in rock for depth as per soil investigation report including transporting the excavation materials to the public dumping areas and getting rid of any excavation disposals	m3	0.00	450.00	-	0.00	0.00	0.00	0%	0.00	0.00	0.00
2.3	Replacement Soil in accordance with the geotechnical report recommendations including all compaction and necessary tests	m3	12000.00	633.00	7,596,000.00	0.00	0.00	0.00	0%	0.00	0.00	0.00
2.5	Back filling above the foundation and below slab on grade with siliceous clean sand installed in successive lifts, 0.25m thick compacted to not less than 95% using modified Proctor test	m3	6800.00	460.00	3,128,000.00	0.00	0.00	0.00	0%	0.00	0.00	0.00
DIVISION 3: CONCRETE												
Structural Concrete												
Supply and install concrete, including Furnishing, installing materials, concrete materials, aggregate, water, mixing, additives, grading and trowelling. Fiber reinforcement, substrate preparation, protection, covering, cleaning, repairing of defective screed, and any other required items as per Drawings and Specifications												
1	03300 Plain Concrete (PC) Grade 200 kg/cm² of OPC and minimum cement content 250 kg/m³ Blinding layer 300mm thickness		2230.00	3625.00	8,083,750.00	2,018.23	0.00	2,018.23	100%	7,316,083.75	0.00	7,316,083.75
03300 Reinforced concrete (RC) Grade 350 kg/cm² of OPC and minimum cement content 400 kg/m³												
1	Raft Foundation	m3	6550.00	7210.00	47,225,500.00	3,463.64	1,878.74	5,342.39	100%	24,972,864.59	13,545,743.27	38,518,607.86
2	Retaining Walls	m3	790.00	9900.00	7,821,000.00	71.70	104.01	175.71	100%	709,790.40	1,029,744.27	1,739,534.67
3	Tanks	m3	800.00	9400.00	7,520,000.00	198.39	247.99	446.37	100%	1,864,847.20	2,331,059.00	4,195,906.20
4	Columns & Walls below SOG	m3	100.00	9100.00	910,000.00	33.67	38.54	72.21	100%	306,421.66	350,683.74	657,105.40
03300 Reinforced concrete (RC) Grade 300 kg/cm² of OPC and minimum cement content 300 kg/m³												
1	Columns	m3	1560.00	9470.00	14,773,200.00	0.00	22.57	22.57	100%	0.00	213,739.51	213,739.51
2	slabs	m3	10500.00	9580.00	100,590,000.00	0.00	0.00	0.00	0%	0.00	0.00	0.00
3	Beams	m3	215.00	9675.00	2,080,125.00	0.00	0.00	0.00	0%	0.00	0.00	0.00
4	Shear walls	m3	1590.00	9465.00	15,049,350.00	0.00	18.03	18.03	100%	0.00	170,649.14	170,649.14
5	Stairs	m3	260.00	9360.00	2,433,600.00	0.00	0.00	0.00	0%	0.00	0.00	0.00
03300 Reinforced concrete (RC) Grade 250 kg/cm² of OPC and minimum cement content 300 kg/m³												
1	Slab on grade 150mm thickness	m2	6370.00	1550.00	9,873,500.00	0.00	0.00	0.00	0%	0.00	0.00	0.00
Deformed high yield steel bars with Different nominal size Used in Raft, Rc Columns, Rc Slabs and all concrete items												
		ton	3300.00	40620.00	134,046,000.00	1,385.12	0.00	1,385.12	100%	56,263,371.30	0.00	56,263,371.30
Fence												
1	Precast concrete fence With Height 2.5 m	Lm	0.00	6500.00	-	0.00	0.00	0.00	0%	0.00	0.00	0.00
2	Corrugated sheet fence	Lm	0.00	3500.00	-	0.00	0.00	0.00	0%	0.00	0.00	0.00
DIVISION 7: THERMAL AND MOISTURE PROTECTION												
07130 SHEET WATERPROOFING												
Supply and install sheet waterproofing including furnishing materials, protection mat, sealants and sheet flashing, preparation of substrate, cutting, rounding, intersections, prime coat, and side overlapping to vertical surfaces, reglets and bending free edge in grooving, testing, repairing of damaged membrane, protection, covering and cleaning, and any other required items as per Drawings and Specifications												
1	SBS water proofing membrane of a minimum thickness 4.0mm including protection board for vertical surfaces and protection screed for horizontal surfaces and all needed precautions, accessories, and material as per manufacturing requirements.	m2	9500.00	450.00	4,275,000.00	6,616.93	0.00	6,616.93	100%	2,977,618.50	0.00	2,977,618.50
07140 COLD FLUID-APPLIED WATERPROOFING												
Supply and install fluid applied waterproofing including furnishing materials, protection mat, sealants and sheet flashing, preparation of substrates, cutting, rounding, intersections, prime coat, and side overlapping to vertical surfaces, reglets and bending free edge in grooving, testing, replacing of damaged membrane.												
1	Cold applied damp-proofing for top side of raft and underground concrete surfaces in contact with soil/backfill,	m2	7,600.00	90.00	684,000.00	0.00	0.00	0.00	0%	0.00	0.00	0.00
2	Cold applied Crystalline Waterproofing for water tanks	m2	1,900.00	630.00	1,197,000.00	0.00	0.00	0.00	0%	0.00	0.00	0.00
Total Amount of Work						367,286,025.00				94,949,024.60	17,641,618.94	112,590,643.53

Technical Office

Signature:

Date:

