



Ref No.: BD-CW-SAMCO-ACE-LET-STR-062

31- March- 2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Follow-up on Delay of Reinforcement Steel Delivery and Impact on Site Works.

Dear Sir,

Further to our previous correspondence regarding the reinforcement steel supply, we would like to inform you that, as of today, the second order requested on 26 November 2025 has not yet been fully delivered, with only approximately half of the required quantities received in Mid-February.

Moreover, the third order, which was requested on 6 January 2026, remains outstanding and has not been delivered to the site so far.

We would like to bring to your attention that the currently available reinforcement steel at site is insufficient to complete the planned and ongoing works.

Nevertheless, and in our continuous efforts to avoid any delays to the project, we have proceeded with supplying reinforcement steel exceeding 420 tons to date.

Accordingly, please be advised that any delays incurred due to the late delivery of reinforcement steel shall entitle us to claim for the corresponding extension of time, along with any associated contractual implications, in accordance with the contract conditions and the approved project schedule.

We kindly request your urgent intervention to expedite the pending deliveries and avoid further impact on the progress of works.

With sincere regards and appreciation,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction





Ref No.: BD-CW-SAMCO-ACE-LET-STR-062

31- March- 2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Follow-up on Delay of Reinforcement Steel Delivery and Impact on Site Works.

Dear Sir,

Further to our previous correspondence regarding the reinforcement steel supply, we would like to inform you that, as of today, the second order requested on 26 November 2025 has not yet been fully delivered, with only approximately half of the required quantities received in Mid-February.

Moreover, the third order, which was requested on 6 January 2026, remains outstanding and has not been delivered to the site so far.

We would like to bring to your attention that the currently available reinforcement steel at site is insufficient to complete the planned and ongoing works.

Nevertheless, and in our continuous efforts to avoid any delays to the project, we have proceeded with supplying reinforcement steel exceeding 420 tons to date.

Accordingly, please be advised that any delays incurred due to the late delivery of reinforcement steel shall entitle us to claim for the corresponding extension of time, along with any associated contractual implications, in accordance with the contract conditions and the approved project schedule.

We kindly request your urgent intervention to expedite the pending deliveries and avoid further impact on the progress of works.

With sincere regards and appreciation,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction

