

Ref No.: BD-CW-SAMCO-ACE-LET-STR-066

11- April- 2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Notification of claim due to the Modifications Included in the Latest Design Package.

Dear Sir,

We would like to inform you that, as of today and at the beginning of the week, we are still maintaining the same workforce levels for both carpentry and steel works, based on the commitments made during the meeting held last Monday that a response would be provided on Tuesday, 07/04/2026, in order to mitigate the delay in your response to RFI (16) due to the new design drawings received on 18/03/2026 .

we would like to bring to your attention that no activities of works in the columns due to the delay in responding to RFI No. (16) sent on 02/04/2026. For example:

- One Column on axis (11') , five column on axis (13) and five column on axis (15) in Building B1.
- two Column between axis (17&17') , two column on axis (18) and one column on axis (19) in Building B2 .
- one Column between axis (21)and axis (22) , one column on axis (22), one column on axis (23) . and one column on axis (23') in Building B3 .
- four Columns on axis (25), one column on axis (26) and five column on axis (27) in Building B4 .

In order to maintain the approved project schedule and keep the planned productivity rates, we confirm that the planned manpower resources are currently mobilized on site in accordance with the baseline program. Therefore, an urgent response to RFI No. (16) is required to avoid delay to the progress of the column activities. Any further delay may result in negative impact on the project completion timeline, for which we reserve our contractual rights with respect to time and cost implications.

With sincere regards and appreciation,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction



Ref No.: BD-CW-SAMCO-ACE-LET-STR-066

11- April- 2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Notification of claim due to the Modifications Included in the Latest Design Package.

Dear Sir,

We would like to inform you that, as of today and at the beginning of the week, we are still maintaining the same workforce levels for both carpentry and steel works, based on the commitments made during the meeting held last Monday that a response would be provided on Tuesday, 07/04/2026, in order to mitigate the delay in your response to RFI (16) due to the new design drawings received on 18/03/2026 .

we would like to bring to your attention that no activities of works in the columns due to the delay in responding to RFI No. (16) sent on 02/04/2026. For example:

- One Column on axis (11') , five column on axis (13) and five column on axis (15) in Building B1.
- two Column between axis (17&17') , two column on axis (18) and one column on axis (19) in Building B2 .
- one Column between axis (21)and axis (22) , one column on axis (22), one column on axis (23) . and one column on axis (23') in Building B3 .
- four Columns on axis (25), one column on axis (26) and five column on axis (27) in Building B4 .

In order to maintain the approved project schedule and keep the planned productivity rates, we confirm that the planned manpower resources are currently mobilized on site in accordance with the baseline program. Therefore, an urgent response to RFI No. (16) is required to avoid delay to the progress of the column activities. Any further delay may result in negative impact on the project completion timeline, for which we reserve our contractual rights with respect to time and cost implications.

With sincere regards and appreciation,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction

