

**Ref No.: BD-CW-SAMCO-ACE-LET-STR-067**

**16- April- 2026**

**To:** ACE Project Management | Moharram Bakhoun

**Attention:** Eng. Abdulaziz Mohamed (Project Manager)

**Project Name:** The Big Business District.

**Contract/Package:** Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

**Subject:** Notice of Claim: Design Discrepancies and Their Impact on Time and Cost.

**Dear Sir,**

With reference to Request for Information No. (BD-CW-SAMCO-PCO-RFI-STR-016)

We hereby notify you that a response has been received from the Supervision Consultant (PCO), which disregards the vertical structural elements (columns) included in the structural package issued in March 2026, while simultaneously instructing us to proceed with the execution of columns in accordance with the approved structural package dated 27 October 2025, upon which the shop drawings have been prepared and approved.

Furthermore, upon seeking clarification regarding the horizontal structural elements (slabs), the Supervision Consultant instructed us to proceed in accordance with the latest issued structural package (March 2026). This constitutes a material discrepancy and lack of consistency between the issued structural packages, rendering it technically unfeasible to proceed, as it would require combining elements from different issued structural packages that are not fully coordinated.

However, during the progress meeting held on site on Wednesday, 15 April 2026, we were subsequently instructed by the Project Management Consultant to refrain from proceeding with slab and beam works (despite having approved shop drawings based on the 27 October 2025 package), pending your response to Request for Information No. (BD-CW-SAMCO-PCO-RFI-STR-017) submitted on 11 April 2026.

For the avoidance of doubt, we confirm that our contractual scope as General Contractor is limited to execution based on one final, complete, and approved structural package. We shall not be responsible for any coordination, interpretation, or integration between conflicting or incomplete design documents, including, but not limited to, executing columns as per the 27/10/2025 package and slabs as per the 24/03/2026 package.

In light of the foregoing, we kindly request that you issue and provide us with one complete and coordinated structural package covering all concrete elements, ensuring that the columns are consistent with the structural package issued on 27 October 2025, in accordance with the direction provided under Request for Information No (BD-CW-SAMCO-PCO-RFI-STR-016), to enable us to resume the works on a clear and approved basis without any conflict.

**SAMCO National Construction Co.**

**76 Al Taya ran St, Nasr City, Cairo, Egypt**

**Tel: 02 226 245 27**

**Tel: 02 238 688 16**



Meanwhile, and without prejudice to any of our contractual or legal rights, we hereby give notice that we reserve our full entitlement to claim for any Extension of Time, as well as all additional costs, losses, and expenses incurred and/or to be incurred as a result of the aforementioned design discrepancies, inconsistencies in documentation, suspension of works, and delay in issuing instructions.

Yours faithfully,

**With sincere regards and appreciation,**

**Eng./ Mohammed Sami Mohammed**  
**Project Director**  
**SAMCO National Construction**



**Ref No.: BD-CW-SAMCO-ACE-LET-STR-067**

**16- April- 2026**

**To:** ACE Project Management | Moharram Bakhoun

**Attention:** Eng. Abdulaziz Mohamed (Project Manager)

**Project Name:** The Big Business District.

**Contract/Package:** Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

**Subject:** Notice of Claim: Design Discrepancies and Their Impact on Time and Cost.

**Dear Sir,**

With reference to Request for Information No. (BD-CW-SAMCO-PCO-RFI-STR-016)

We hereby notify you that a response has been received from the Supervision Consultant (PCO), which disregards the vertical structural elements (columns) included in the structural package issued in March 2026, while simultaneously instructing us to proceed with the execution of columns in accordance with the approved structural package dated 27 October 2025, upon which the shop drawings have been prepared and approved.

Furthermore, upon seeking clarification regarding the horizontal structural elements (slabs), the Supervision Consultant instructed us to proceed in accordance with the latest issued structural package (March 2026). This constitutes a material discrepancy and lack of consistency between the issued structural packages, rendering it technically unfeasible to proceed, as it would require combining elements from different issued structural packages that are not fully coordinated.

However, during the progress meeting held on site on Wednesday, 15 April 2026, we were subsequently instructed by the Project Management Consultant to refrain from proceeding with slab and beam works (despite having approved shop drawings based on the 27 October 2025 package), pending your response to Request for Information No. (BD-CW-SAMCO-PCO-RFI-STR-017) submitted on 11 April 2026.

For the avoidance of doubt, we confirm that our contractual scope as General Contractor is limited to execution based on one final, complete, and approved structural package. We shall not be responsible for any coordination, interpretation, or integration between conflicting or incomplete design documents, including, but not limited to, executing columns as per the 27/10/2025 package and slabs as per the 24/03/2026 package.

In light of the foregoing, we kindly request that you issue and provide us with one complete and coordinated structural package covering all concrete elements, ensuring that the columns are consistent with the structural package issued on 27 October 2025, in accordance with the direction provided under Request for Information No (BD-CW-SAMCO-PCO-RFI-STR-016), to enable us to resume the works on a clear and approved basis without any conflict.



Meanwhile, and without prejudice to any of our contractual or legal rights, we hereby give notice that we reserve our full entitlement to claim for any Extension of Time, as well as all additional costs, losses, and expenses incurred and/or to be incurred as a result of the aforementioned design discrepancies, inconsistencies in documentation, suspension of works, and delay in issuing instructions.

Yours faithfully,

**With sincere regards and appreciation,**

**Eng./ Mohammed Sami Mohammed**  
**Project Director**  
**SAMCO National Construction**

