
Ref No.: BD-CW-SAMCO-ACE-LET-STR-069

19-April-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Follow-up on Reinforcement Steel Supply and Cumulative Project Impact.

Dear Sir,

With reference to our previous correspondence listed below:

- Letter No. (BD-CW-SAMCO-ACE-LET-STR-025) dated 26/11/2025
- Letter No. (BD-CW-SAMCO-ACE-LET-STR-044) dated 15/01/2026
- Letter No. (BD-CW-SAMCO-ACE-LET-STR-048) dated 26/01/2026
- Letter No. (BD-CW-SAMCO-ACE-LET-STR-051) dated 07/02/2026
- Letter No. (BD-CW-SAMCO-ACE-LET-STR-062) dated 31/03/2026

and subsequent related communications regarding reinforcement steel supply for the project, We would like to respectfully reiterate the current status of reinforcement steel deliveries required for the continuation of the Works.

As previously notified, the second order requested on 26 November 2025 has been partially delivered only, while the third order requested on 06 January 2026 remains outstanding to date. This ongoing delay continues to affect the availability of reinforcement steel required to maintain uninterrupted site progress.

In order to mitigate potential disruption to the Works, our team has proceeded with procuring and supplying reinforcement steel exceeding 500 tons at our own cost to ensure continuity of construction activities and avoid any suspension of critical site operations.

Despite these mitigation measures, the continued delay in full delivery of the Owner-supplied reinforcement steel is increasingly impacting the planned execution sequence and may affect activities on the approved project schedule.

Accordingly, and without prejudice to any of our contractual rights, we would like to emphasize that any delay in the delivery of the reinforcement steel under the agreed advance payment arrangement entitles our Company to:

- Extension of Time (EOT)
- Associated costs arising from such delays
- Any further contractual entitlements as per the Contract provisions

We kindly request your continued cooperation and your urgent intervention to expedite the remaining reinforcement steel deliveries in order to ensure the smooth progress of the Works and avoid further impact on the project timeline.

We remain committed to the successful completion of the project and trust in your usual support and coordination.

Yours sincerely,

Eng./ Mohammed Sami Mohammed

Project Director

SAMCO National Construction



Ref No.: BD-CW-SAMCO-ACE-LET-STR-069

19-April-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Follow-up on Reinforcement Steel Supply and Cumulative Project Impact.

Dear Sir,

With reference to our previous correspondence listed below:

- Letter No. (BD-CW-SAMCO-ACE-LET-STR-025) dated 26/11/2025
- Letter No. (BD-CW-SAMCO-ACE-LET-STR-044) dated 15/01/2026
- Letter No. (BD-CW-SAMCO-ACE-LET-STR-048) dated 26/01/2026
- Letter No. (BD-CW-SAMCO-ACE-LET-STR-051) dated 07/02/2026
- Letter No. (BD-CW-SAMCO-ACE-LET-STR-062) dated 31/03/2026

and subsequent related communications regarding reinforcement steel supply for the project, We would like to respectfully reiterate the current status of reinforcement steel deliveries required for the continuation of the Works.

As previously notified, the second order requested on 26 November 2025 has been partially delivered only, while the third order requested on 06 January 2026 remains outstanding to date. This ongoing delay continues to affect the availability of reinforcement steel required to maintain uninterrupted site progress.

In order to mitigate potential disruption to the Works, our team has proceeded with procuring and supplying reinforcement steel exceeding 500 tons at our own cost to ensure continuity of construction activities and avoid any suspension of critical site operations.

Despite these mitigation measures, the continued delay in full delivery of the Owner-supplied reinforcement steel is increasingly impacting the planned execution sequence and may affect activities on the approved project schedule.

Accordingly, and without prejudice to any of our contractual rights, we would like to emphasize that any delay in the delivery of the reinforcement steel under the agreed advance payment arrangement entitles our Company to:

- Extension of Time (EOT)
- Associated costs arising from such delays
- Any further contractual entitlements as per the Contract provisions

We kindly request your continued cooperation and your urgent intervention to expedite the remaining reinforcement steel deliveries in order to ensure the smooth progress of the Works and avoid further impact on the project timeline.

We remain committed to the successful completion of the project and trust in your usual support and coordination.

Yours sincerely,

Eng./ Mohammed Sami Mohammed

Project Director

SAMCO National Construction

