

SAMCO National Construction Co.
76 Al Taya ran St, Nasr City, Cairo, Egypt
Tel: 02 226 245 27
Tel: 02 238 688 16



Ref No.: BD-CW-SAMCO-ACE-LET-STR-070

25- April-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Submission of Interim Payment Certificate No. 6

Dear Sir,

With reference to the above-mentioned subject, we hereby submit **Interim Payment Certificate No. 6** for your review and approval.

The submission includes both **soft and hard copies** of the certificate as required.

Attached:

– Interim Payment Certificate No. 6 (Soft & Hard Copies)

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction





Ref No.: BD-CW-SAMCO-ACE-LET-STR-070

25- April-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Submission of Interim Payment Certificate No. 6

Dear Sir,

With reference to the above-mentioned subject, we hereby submit **Interim Payment Certificate No. 6** for your review and approval.

The submission includes both **soft and hard copies** of the certificate as required.

Attached:

– Interim Payment Certificate No. 6 (Soft & Hard Copies)

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction



Project Information

Project Name	The big	The Accepted Contract Amount	367,286,025
Employer	ROYA	Contractor name/scope	Samco Al-Wataniya for Construction
Engineer	ACE CONSULTANT	Cut of Date	April 20/2026
Project Manager	ACE project Management	IPC No	6
		Contract Start Date	11-Sep-25
Contract Type /NO	Roya-Big-2025-01	Contract End Date	10-Apr-27

Contractual Terms

	Item	Amount
A	Accepted Contract Amount	367,286,025.00
B	Accepted variation Amount	
D= Revised Contract Sum " A + B " =		367,286,025.00

Advance payment conditions

	Item	Amount
A	Advanced Payment	91,821,506.25
B	Recovery for Advanced Payment	35,851,441.58
C= Advanced Payment Balance " A + B " =		55,970,064.67

Payment Details		A	B = C - A	C
		Previous Work Certified	Current Amount	Work Certified To-Date
A-	Certified steel Work Volume of Accepted contract	112,590,643.53	15,475,615.79	128,066,259.33
B-	Certified Work Volume of Variation Order	15,339,506.99	-	15,339,506.99
C-	Certified Price Variance	-	-	-
E= Total Work Certified - excluding VAT " A + B + C " =		127,930,150.52	15,475,615.79	143,405,766.31
F=VAT		17,910,221.07	2,166,586.21	20,076,807.28
G= Total Work Certified Including VAT " E + F " =		145,840,371.60	17,642,202.00	163,482,573.60
H= Material on site				
Deductions:				
J=E*(x%)	Retention 5%	6,396,507.53	773,780.79	7,170,288.32
K=B*(x%)	Advance payment 25%	31,982,537.63	3,868,903.95	35,851,441.58
L=B*(x%)	Withholding Tax 1.00%	1,279,301.51	154,756.16	1,434,057.66
M=B*(x%)	Social Insurance 5.00%	6,396,507.53	773,780.79	7,170,288.32
N	Other Deductions/back charges	58,583.00	6,000.00	64,583.00
N*=VAT Retention Amount		11,498,474.21	1,051,731.40	12,550,205.61
O= Total Deduction= sum (J-N*) =		57,611,911.40	6,629,953.08	64,240,864.48
P= Total due amounts " G + H - O " =		88,228,460.20	11,013,248.92	99,241,709.12
Previous paid				50,351,145.00
Net Payment			48,890,564.12	
Amounts in words		Forty-Eight Million Eight Hundred Ninety Thousand Five Hundred Sixty-Four Egyptian Pounds and Twelve Piastres Only		

Certifications:

The Contractor:

Project Manager

Name:

Signature:

Date:

The Project Manager:

Project Manager

Name:

Signature:

Date:

The Consultant

Project Manager

Name:

Signature:

Date:

Cost Control manager

Name:

Signature:

Date:

Cost Control Engineer

Name:

Signature:

Date:

The Employer

Project Manager

Name:

Signature:

Date:

Commercial Director

Name:

Signature:

Date:

Cost Control Manager

Name:

Signature:

Date:

CPOO

Name : Dr. Ahmed El Far

Signature:

Date:

Project Information

Project Name	The big	The Accepted Contract Amount	367,286,025
Employer	ROYA	Contractor name/scope	Samco Al-Wataniya for Construction
Engineer	ACE CONSULTANT	Cut of Date	April 20/2026
Project Manager	ACE project Management	IPC No	6
		Contract Start Date	11-Sep-25
Contract Type /NO	Roya-Big-2025-01	Contract End Date	10-Apr-27

Contractual Terms

	Item	Amount
A	Accepted Contract Amount	367,286,025.00
B	Accepted variation Amount	
D= Revised Contract Sum " A + B " =		367,286,025.00

Advance payment conditions

	Item	Amount
A	Advanced Payment	91,821,506.25
B	Recovery for Advanced Payment	35,851,441.58
C= Advanced Payment Balance " A + B " =		55,970,064.67

		A	B = C - A	C
Payment Details		Previous Work Certified	Current Amount	Work Certified To-Date
A-	Certified steel Work Volume of Accepted contract	112,590,643.53	15,475,615.79	128,066,259.33
B-	Certified Work Volume of Variation Order	15,339,506.99		15,339,506.99
C-	Certified Price Variance			
B= Total Work Certified excluding VAT " A+B+C " =		127,930,150.52	15,475,615.79	143,405,766.31
F=VAT		17,910,221.07	2,166,586.21	20,076,807.28
G=Total Work Certified including VAT " E + F " =		145,840,371.60	17,642,202.00	163,482,573.60
H= Material on site				
Deductions:				
J=E*(x%)	Retention 5%	6,396,507.53	773,780.79	7,170,288.32
K=E*(x%)	Advance payment 25%	31,982,537.63	3,868,903.95	35,851,441.58
L=E*(x%)	Withholding Tax 1.00%	1,279,301.51	154,756.16	1,434,057.66
M=E*(x%)	Social Insurance 5.00%	6,396,507.53	773,780.79	7,170,288.32
N	Other Deductions/back charges	58,583.00	6,000.00	64,583.00
N'=VAT Retention Amount		11,498,474.21	1,051,731.40	12,550,205.61
O=Total Deductions= sum (J-N') =		57,611,911.40	6,628,953.08	64,240,864.48
P=Total due amounts " G + H -O " =		88,228,460.20	11,013,248.92	99,241,709.12
Previous paid				50,351,145.00
Net Payment				48,890,564.12
Amounts in words		Forty-Eight Million Eight Hundred Ninety Thousand Five Hundred Sixty-Four Egyptian Pounds and Twelve Piastres Only		

Certifications:

The Contractor

Project Manager

Name:

Signature:

Date:

The Project Manager

Project Manager

Name:

Signature:

Date:

The Consultant

Project Manager

Name:

Signature:

Date:

The Employer

Project Manager

Name:

Signature:

Date:

Cost Control manager

Name:

Signature:

Date:

Cost Control Engineer

Name:

Signature:

Date:

Commercial Director

Name:

Signature:

Date:

Cost Control Manager

Name:

Signature:

Date:

CPOO

Name : Dr. Ahmed El Far

Signature:

Date:

البيانات العامة	اسم المشروع	The Big	البيانات العامة	رقم العقد
367286025.00	Samco Al-Wataniya for Construction	ROYA	البيانات العامة	البيانات العامة
April 20/2026	ACE CONSULTANT	ACE project Management	البيانات العامة	البيانات العامة
6	ACE project Management	ACE project Management	البيانات العامة	البيانات العامة
11-Sep-25	ACE project Management	ACE project Management	البيانات العامة	البيانات العامة
10-Apr-27	ACE project Management	ACE project Management	البيانات العامة	البيانات العامة

البيانات العامة	البيانات العامة	البيانات العامة	البيانات العامة	البيانات العامة
367,286,025.00	367,286,025.00	367,286,025.00	367,286,025.00	367,286,025.00
367,286,025.00	367,286,025.00	367,286,025.00	367,286,025.00	367,286,025.00

البيانات العامة	البيانات العامة	البيانات العامة	البيانات العامة	البيانات العامة
91,821,506.25	91,821,506.25	91,821,506.25	91,821,506.25	91,821,506.25
35,851,441.58	35,851,441.58	35,851,441.58	35,851,441.58	35,851,441.58
55,970,064.67	55,970,064.67	55,970,064.67	55,970,064.67	55,970,064.67

البيانات العامة	البيانات العامة	البيانات العامة	البيانات العامة	البيانات العامة
128,066,259.33	15,475,615.79	112,590,643.53	128,066,259.33	15,475,615.79
15,339,506.99	15,339,506.99	15,339,506.99	15,339,506.99	15,339,506.99
143,465,766.31	15,475,615.79	127,930,150.52	143,465,766.31	15,475,615.79
20,076,807.28	2,166,586.21	17,910,221.07	20,076,807.28	2,166,586.21
163,482,573.60	17,642,202.00	145,840,371.60	163,482,573.60	17,642,202.00

البيانات العامة	البيانات العامة	البيانات العامة	البيانات العامة	البيانات العامة
99,241,709.12	11,013,248.92	88,228,460.20	99,241,709.12	11,013,248.92
50,351,145.00	48,890,564.12	50,351,145.00	50,351,145.00	48,890,564.12

البيانات العامة	البيانات العامة	البيانات العامة	البيانات العامة	البيانات العامة
7,170,288.32	773,780.79	6,396,507.53	7,170,288.32	773,780.79
35,851,441.58	3,868,903.95	31,982,537.63	35,851,441.58	3,868,903.95
1,434,057.66	154,756.16	1,279,301.51	1,434,057.66	154,756.16
7,170,288.32	773,780.79	6,396,507.53	7,170,288.32	773,780.79
64,583.00	6,000.00	58,583.00	64,583.00	6,000.00
12,550,205.61	1,051,731.40	11,498,474.21	12,550,205.61	1,051,731.40
64,240,064.48	6,620,953.08	57,619,111.40	64,240,064.48	6,620,953.08
99,241,709.12	11,013,248.92	88,228,460.20	99,241,709.12	11,013,248.92
50,351,145.00	48,890,564.12	50,351,145.00	50,351,145.00	48,890,564.12

البيانات العامة	البيانات العامة	البيانات العامة	البيانات العامة	البيانات العامة
Project Manager	Cost Control manager	Project Manager	Cost Control manager	Project Manager
Name:	Name:	Name:	Name:	Name:
Signature:	Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:	Date:
Project Manager	Cost Control manager	Project Manager	Cost Control manager	Project Manager
Name:	Name:	Name:	Name:	Name:
Signature:	Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:	Date:

البيانات العامة	البيانات الفنية	البيانات المالية
اسم المشروع	The Big	367286025.00
المالك	ROYA	Samco Al-Wataniya for Construction
المستشار	ACE CONSULTANT	April 20/2026
مدير المشروع	ACE project Management	6
نوع العقد / رقم	Roya-Big-2025-01	11-Sep-25
		10-Apr-27

البيانات المالية	البيانات الفنية	البيانات المالية
قيمة	قيمة	367,286,025.00
قيمة	قيمة	367,286,025.00
قيمة	قيمة	367,286,025.00

البيانات المالية	البيانات الفنية	البيانات المالية
قيمة	قيمة	91,821,506.25
قيمة	قيمة	35,851,441.58
قيمة	قيمة	55,970,064.67

البيانات المالية	البيانات الفنية	البيانات المالية
قيمة	قيمة	128,066,259.33
قيمة	قيمة	15,339,506.99
قيمة	قيمة	143,405,766.31
قيمة	قيمة	20,076,807.28
قيمة	قيمة	163,482,573.60

البيانات المالية	البيانات الفنية	البيانات المالية
قيمة	قيمة	128,066,259.33
قيمة	قيمة	15,339,506.99

البيانات المالية	البيانات الفنية	البيانات المالية
قيمة	قيمة	7,170,288.32
قيمة	قيمة	35,851,441.58
قيمة	قيمة	1,434,057.66
قيمة	قيمة	7,170,288.32
قيمة	قيمة	64,583.00
قيمة	قيمة	12,550,205.61
قيمة	قيمة	64,240,864.60

البيانات المالية	البيانات الفنية	البيانات المالية
قيمة	قيمة	99,241,709.12
قيمة	قيمة	50,351,145.00

البيانات المالية	البيانات الفنية	البيانات المالية
قيمة	قيمة	48,890,564.12
قيمة	قيمة	48,890,564.12

البيانات المالية	البيانات الفنية	البيانات المالية
قيمة	قيمة	99,241,709.12
قيمة	قيمة	50,351,145.00
قيمة	قيمة	48,890,564.12

البيانات المالية	البيانات الفنية	البيانات المالية
قيمة	قيمة	99,241,709.12
قيمة	قيمة	50,351,145.00



Over Time For Supervision Engineer

1	The Supervision Fees /day	No of Houres	No of days	Prev.	Current	Comulitive Amount
		2000	32.2915	58,583.00	6,000.00	64,583.00

Item no.	Description of Works	Unit	Accepted Contract Amount			General Requirements				Remarks			
			Qty.	Unit Rate	Total Amount	Quantities			Progress %		Total Amount		
						Prev.	Current	Total			Prev.	Current	Total
DIVISION 2: SITE CONSTRUCTION													
2	Site Clearance General Site clearing, grubbing and demolishing of obstacles with off-site disposal												
2.1	Excavation in ordinary soil for depth as per soil investigation report including transporting the excavation materials to the public dumping areas and getting rid of any excavation disposals	m3	0.00	180.00	*	2,989.04	0.00	2,989.04	100%	538,027.20	0.00	538,027.20	
2.2	Excavation in rock for depth as per soil investigation report including transporting the excavation materials to the public dumping areas and getting rid of any excavation disposals	m3	0.00	450.00	*	0.00	0.00	0.00	0%	0.00	0.00	0.00	
2.3	Replacement Soil in accordance with the geotechnical report recommendations including all compaction and necessary tests	m3	12000.00	633.00	7,596,000.00	0.00	0.00	0.00	0%	0.00	0.00	0.00	
2.5	Back filling above the foundation and below slab on grade with siliceous clean sand installed in successive lifts, 0.25m thick compacted to not less than 95% using modified Proctor test.	m3	6800.00	460.00	3,128,000.00	0.00	0.00	0.00	0%	0.00	0.00	0.00	
DIVISION 3: CONCRETE													
Structural Concrete Supply and install concrete, including Furnishing, installing materials, concrete materials, aggregate, water, mixing, additives, grading and travelling, fiber reinforcement, substrate preparation, protection, covering, cleaning, repairing of defective screed, and any other required items as per Drawings and Specifications													
1	03300 Plain Concrete (PC) Grade 200 kg/cm² of OPC and minimum cement content 250 kg/m³ Blinding layer 300mm thickness		2230.00	3625.00	8,083,750.00	2,018.23	0.00	2,018.23	100%	7,316,083.75	0.00	7,316,083.75	
1	03300 Reinforced concrete (RC) Grade 350 kg/cm² of OPC and minimum cement content 400 kg/m²												
1	Raft Foundation	m3	6550.00	7210.00	47,225,500.00	5,342.39	881.08	6,223.47	100%	38,518,607.86	6,352,594.98	44,871,202.84	
2	Retaining Walls	m3	790.00	9900.00	7,821,000.00	175.71	122.17	297.88	100%	1,739,534.67	1,209,479.40	2,949,014.07	
3	Tanks	m3	800.00	9400.00	7,520,000.00	446.37	223.19	669.56	100%	4,195,906.20	2,097,953.10	6,293,859.30	
4	Columns & Walls below SOG	m3	100.00	9100.00	910,000.00	72.21	0.00	72.21	100%	657,105.40	0.00	657,105.40	
1	03300 Reinforced concrete (RC) Grade 300 kg/cm² of OPC and minimum cement content 300 kg/m³												
1	Columns	m3	1560.00	9470.00	14,773,200.00	22.57	46.26	68.83	100%	213,739.51	438,037.50	651,777.01	
2	slabs	m3	10500.00	9580.00	100,590,000.00	0.00	34.74	34.74	100%	0.00	332,770.88	332,770.88	
3	Beams	m3	215.00	9675.00	2,080,125.00	0.00	1.57	1.57	100%	0.00	15,160.73	15,160.73	
4	Shear walls	m3	1590.00	9465.00	15,049,350.00	18.03	67.88	85.91	100%	170,649.14	642,512.39	813,161.53	
5	Stairs	m3	260.00	9360.00	2,433,600.00	0.00	3.16	3.16	100%	0.00	29,596.32	29,596.32	
1	03300 Reinforced concrete (RC) Grade 250 kg/cm² of OPC and minimum cement content 300 kg /m³												
1	Slab on grade 150mm thickness	m2	6370.00	1550.00	9,873,500.00	0.00	0.00	0.00	0%	0.00	0.00	0.00	
	Deformed high yield steel bars with different nominal size Used in Raft, Rc Columns, Rc Slabs and all concrete Items	ton	3360.00	40620.00	136,096,000.00	1,385.12	107.28	1,492.39	100%	56,263,371.30	4,357,510.50	60,620,881.80	
	Fence												
1	Precast concrete fence With Height 2.5 m	lm	0.00	6500.00	*	0.00	0.00	0.00	0%	0.00	0.00	0.00	
2	Corrugated sheet fence	lm	0.00	3500.00	*	0.00	0.00	0.00	0%	0.00	0.00	0.00	
DIVISION 7: THERMAL AND MOISTURE PROTECTION													
07130 SHEET WATERPROOFING													
	Supply and install sheet waterproofing including furnishing materials, protection mat, sealants and sheet flashing, preparation of substrate, cutting, rounding, intersections, prime coat, and side overlapping to vertical surfaces, repairs and bending free edge in corners, flashings, protection of damaged membrane, covering and cleaning, and any other required items as per Drawings and Specifications												
1	SBS water proofing membrane of a minimum thickness 4.0mm including protection board for vertical surfaces and protection accessories, and material as per manufacturing requirements.	m2	9500.00	450.00	4,275,000.00	6,616.53	0.00	6,616.53	100%	2,977,618.50	0.00	2,977,618.50	
07140 COLD FLUID-APPLIED WATERPROOFING													
	Supply and install Cold applied waterproofing including furnishing materials, protection mat, sealants and sheet flashing, preparation of substrate, cutting, rounding, intersections, prime coat, and side overlapping to vertical surfaces, repairs and bending free edge in corners, flashings, protection of damaged membrane, covering and cleaning, and any other required items as per Drawings and Specifications												
1	Cold applied damp-proofing for top side of raft and underground concrete surfaces in contact with soil/backfill.	m2	7,600.00	90.00	684,000.00	0.00	0.00	0.00	0%	0.00	0.00	0.00	
2	Cold applied Crystalline Waterproofing for water tanks	m2	1,500.00	630.00	1,197,000.00	0.00	0.00	0.00	0%	0.00	0.00	0.00	
Total Amount of Work					367,286,025.00					112,590,643.53	15,475,615.79	128,066,259.33	

</



ACE-PM
MOHARRAM BAKHOUM

PRIME
CONSULTING OFFICE



Item no.	Description of Works	Unit	Accepted Contract Amount			General Requirements							Remarks
			Qty.	Unit Rate	Total Amount	Quantities			progress %	Total Amount			
						Prev.	Current	Total		Prev.	Current	Total	
	Variation Order : (BD-CW-SAMCO-ACE-VOR-001-R00)												
	Earthwork												
1	By m3, Replacement Layer Supply and Installation of a 2:1 mix of crushed stone and clean sand to the specified thickness and levels as per the drawings and Engineer's directions. The material is to be applied in layers not exceeding 25 cm loose thickness, moisture-conditioned, and mechanically compacted to achieve the required compaction as per project specifications and geotechnical recommendations.	m3	12000.00	792.28	9,507,360.00	10,293.689	0.000	10,293.689	100%	8,155,483.76	0.00	8,155,483.76	
2	By m2, supplying and installing two layers of TX160 geogrid with a tensile strength of 40 kN/m, and a 10 cm high geocell layer, as per the levels indicated in the construction drawings and soil recommendation report. The rate excludes earthworks or backfilling inside the geocell.	m2	7850.00	1104.84	8,672,994.00	6,502.320	0.00	6,502.320	100%	7,184,023.23	0.00	7,184,023.23	
	Total Amount of Work				18,180,354.00					15,339,506.99	0.00	15,339,506.99	

