



Ref No.: BD-CW-SAMCO-ACE-LET-STR-071

27-April-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Early Warning & Notification of Fact (pursuant to Sub-Clause 20.1) – Site Progress and Constraints for Buildings B1-B4.

1. Overall Progress Summary

The construction works for Buildings B1, B2, B3 & B4 are progressing in line with the approved project schedule, subject to certain constraints mainly related to material supply and design updates.

2. Site Works Status (Factual Record)

2.1 Excavation & Backfilling Works

- Excavation and backfilling works are approximately 90% completed.

2.2 Foundation Works

- Foundation works are approximately 85% completed.

2.3 Waterproofing Works

- Waterproofing works using Hz. SBS Membrane system are more than 85% completed.

2.4 Concrete Columns Works

- Column necks up to level +205.00 are currently under execution for Buildings B1 & B2.
- Works for Building B3 have been fully completed up to level +209.75.

2.5 Retaining Walls

- Retaining walls Completed up to level +205.00 between axes 10 & 26, with ongoing works progressing up to level +210.00, Minor sections remain deferred pending completion of water tank works.

2.6 Water Tank Works

- The water tank base slab has been fully completed.
- All tank walls up to level +203.00 have been cast.
- This was executed following completion of all related electromechanical inserts within the walls.
- Remaining works are ongoing.

 **ACE-PM**
MOHARRAM BAKHOUM
THE BIG

27 APR 2026

RECEIVED



2.7 Slab Works

- Formwork works for slab level +210.00 for Building B3 have been initiated.
- Due to a new structural package was issued in March, differing from the structural package dated 27 October 2025, on which the approved shop drawings had been prepared, an RFI (No. 17 dated 11 April) has been submitted to clarify these discrepancies.
- The engineer has been notified that it is not possible to proceed with the work until a response to Request for Information No. 17 (RFI-17) is received, or an updated complete design package is provided that includes the current status of the columns on site.
- The Contractor is ready to resume works immediately upon receipt of the Engineer's clarification.

3. Reinforcement Steel Status (Critical Constraint)

- The non-availability of reinforcement steel remains the most significant constraint affecting the progress of the Works.
- The Contractor has already procured and supplied more than 500 tons of reinforcement steel at its own cost to maintain continuity of works.
- However, the reinforcement steel required under the Owner's supply obligation (as per delivery requests dated 26/11/2025 and 06/01/2026) has not been fully delivered to date.
- Continued delay is expected to impact the schedule and productivity unless resolved urgently.

4. Delays and Constraints (As per Site Conditions)

- Ongoing consumption of Contractor-procured steel (awaiting Owner's supply).
- Suspension of slab works pending Engineer's response to RFI No. 17.
- Structural changes introduced by the new package (March 2026) differing from previously approved shop drawings.

SAMCO National Construction Co.
76 Al Taya ran St, Nasr City, Cairo, Egypt
Tel: 02 226 245 27
Tel: 02 238 688 16



5. Contractor's Reservation of Rights (Legal Protection)

This letter is issued in good faith to comply with the notification requirements under Sub-Clause 20.1 of the Contract Conditions.

The Contractor wishes to reserve its right to seek, where applicable, an Extension of Time and/or additional costs in connection with the events set out above, in accordance with the Contract.

The Contractor will continue to execute the Works with due diligence. No action or omission by the Engineer or the Employer in response to this notice, nor the continuation of the Works, shall be deemed a waiver of any contractual rights of the Contractor.

Best Regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction





Ref No.: BD-CW-SAMCO-ACE-LET-STR-071

27-April-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Early Warning & Notification of Fact (pursuant to Sub-Clause 20.1) – Site Progress and Constraints for Buildings B1-B4.

1. Overall Progress Summary

The construction works for Buildings B1, B2, B3 & B4 are progressing in line with the approved project schedule, subject to certain constraints mainly related to material supply and design updates.

2. Site Works Status (Factual Record)

2.1 Excavation & Backfilling Works

- Excavation and backfilling works are approximately 90% completed.

2.2 Foundation Works

- Foundation works are approximately 85% completed.

2.3 Waterproofing Works

- Waterproofing works using Hz. SBS Membrane system are more than 85% completed.

2.4 Concrete Columns Works

- Column necks up to level +205.00 are currently under execution for Buildings B1 & B2.
- Works for Building B3 have been fully completed up to level +209.75.

2.5 Retaining Walls

- Retaining walls Completed up to level +205.00 between axes 10 & 26, with ongoing works progressing up to level +210.00, Minor sections remain deferred pending completion of water tank works.

2.6 Water Tank Works

- The water tank base slab has been fully completed.
- All tank walls up to level +203.00 have been cast.
- This was executed following completion of all related electromechanical inserts within the walls.
- Remaining works are ongoing.

2.7 Slab Works

- Formwork works for slab level +210.00 for Building B3 have been initiated.
- Due to a new structural package was issued in March, differing from the structural package dated 27 October 2025, on which the approved shop drawings had been prepared, an RFI (No. 17 dated 11 April) has been submitted to clarify these discrepancies.
- The engineer has been notified that it is not possible to proceed with the work until a response to Request for Information No. 17 (RFI-17) is received, or an updated complete design package is provided that includes the current status of the columns on site.
- The Contractor is ready to resume works immediately upon receipt of the Engineer's clarification.

3. Reinforcement Steel Status (Critical Constraint)

- The non-availability of reinforcement steel remains the most significant constraint affecting the progress of the Works.
- The Contractor has already procured and supplied more than 500 tons of reinforcement steel at its own cost to maintain continuity of works.
- However, the reinforcement steel required under the Owner's supply obligation (as per delivery requests dated 26/11/2025 and 06/01/2026) has not been fully delivered to date.
- Continued delay is expected to impact the schedule and productivity unless resolved urgently.

4. Delays and Constraints (As per Site Conditions)

- Ongoing consumption of Contractor-procured steel (awaiting Owner's supply).
- Suspension of slab works pending Engineer's response to RFI No. 17.
- Structural changes introduced by the new package (March 2026) differing from previously approved shop drawings.



5. Contractor's Reservation of Rights (Legal Protection)

This letter is issued in good faith to comply with the notification requirements under Sub-Clause 20.1 of the Contract Conditions.

The Contractor wishes to reserve its right to seek, where applicable, an Extension of Time and/or additional costs in connection with the events set out above, in accordance with the Contract.

The Contractor will continue to execute the Works with due diligence. No action or omission by the Engineer or the Employer in response to this notice, nor the continuation of the Works, shall be deemed a waiver of any contractual rights of the Contractor.

Best Regards,

Eng./ Mohammed Sami Mohammed

Project Director

SAMCO National Construction

