



Ref No.: BD-CW-SAMCO-ACE-LET-STR-050

03-February-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: NOTICE OF VARIATION (Difference in cement content and stress between the approved drawings and the approved BOQ).

Dear Sir,

We would like to notify you that a discrepancy has been identified between the concrete strength and cement content stated in the approved Bill of Quantities and those indicated in the approved structural drawings.

Based on "BD-CW-SAMCO-PCO-RFI-STR-008-R00", we were instructed by PCO, the Project Consultant, to comply with the concrete stresses and cement contents as shown in the approved structural drawings.

Accordingly, the reinforced concrete item for the structural frame, including Columns, Slabs, Beams, Shear Walls, and Stairs, shall be revised from a cement content of 300 kg/m³ with a concrete strength of 300 kg/cm² to a cement content of 350 kg/m³ with a concrete strength of 350 kg/cm².

In this regard, the corresponding cost variation resulting from the above change shall be submitted to you for your review and approval.

Yours faithfully,

Attachment: 3 A4 Paper

Best Regards

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction





Ref No.: BD-CW-SAMCO-ACE-LET-STR-050

03-February-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: NOTICE OF VARIATION (Difference in cement content and stress between the approved drawings and the approved BOQ).

Dear Sir,

We would like to notify you that a discrepancy has been identified between the concrete strength and cement content stated in the approved Bill of Quantities and those indicated in the approved structural drawings.

Based on "BD-CW-SAMCO-PCO-RFI-STR-008-R00", we were instructed by PCO, the Project Consultant, to comply with the concrete stresses and cement contents as shown in the approved structural drawings.

Accordingly, the reinforced concrete item for the structural frame, including Columns, Slabs, Beams, Shear Walls, and Stairs, shall be revised from a cement content of 300 kg/m³ with a concrete strength of 300 kg/cm² to a cement content of 350 kg/m³ with a concrete strength of 350 kg/cm².

In this regard, the corresponding cost variation resulting from the above change shall be submitted to you for your review and approval.

Yours faithfully,

Attachment: 3 A4 Paper

Best Regards

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction





The Big

Request for Information (RFI)

Project: The Big Business District
Owner: ROYA Developments
Project Manager: ACE-PM
Consultant: Prime Consultant
Contractor: SAMCO National Construction
To: PCO

RFI No : BD-CW-SAMCO-PCO-RFI-STR-008
Rev. : R00
Date : 04/11/2025
05/11/2025

Subject

Discrepancy Between Concrete Strengths in Structural Drawings and Bill of Quantities

During the review of the concrete strengths in the structural drawings and the bill of quantities, a general discrepancy was observed between the concrete strengths specified in the bill of quantities and those adopted in the structural drawings.
The works executed to date have been carried out according to the concrete strength specified in the bill of quantities, and the concrete design mix has been prepared based on it.

Attachments: (1): Extract from structural drawings showing.
(2): Extract from project Bill of Quantities (BOQ).

For Contractor:



Signature :



Date:

Supervision Consultant Response:

Please note the following

1. The structural drawings represent the design requirements and shall be considered the primary reference for all concrete strength specifications
2. The approved shop drawings are consistent with the structural drawings and reflect the same concrete grades, accordingly they shall be followed during construction
3. The BOQ is a commercial document and any inconsistency with the structural drawings shall be treated as a description mismatch
4. The Contractor shall submit a report identifying the elements/areas executed not according to the structural drawings, together with a proposed mitigation for review and necessary action
5. All upcoming concrete mix designs and construction works shall comply with the grades and parameters specified in the structural drawings

RE:

osana waly

Signature:

Date:

M. Mamdouh



Project Manager Response (If required)

ACEPM:

Signature

Date:

Distribution
CC:

ACEPM

This is not a Variation document. If the Contractor considers any part of the above response a variation to its cost or time of performance, the Contractor is required to give notice in accordance with the Conditions of Contract



The Big

Request for Information (RFI)

Project:	The Big Business District
Owner:	ROYA Developments
Project Manager:	ACE-PM
Consultant:	Prime Consultant
Contractor:	SAMCO National Construction
To:	PCO

RFI No :	BD-CW-SAMCO-PCO-RFI-STR-008
Rev. :	R00
Date :	04 / 11 / 2025
	05/11/2025

Subject

Discrepancy Between Concrete Strengths in Structural Drawings and Bill of Quantities

During the review of the concrete strengths in the structural drawings and the bill of quantities, a general discrepancy was observed between the concrete strengths specified in the bill of quantities and those adopted in the structural drawings.

The works executed to date have been carried out according to the concrete strength specified in the bill of quantities, and the concrete design mix has been prepared based on it.

Attachments: (1): Extract from structural drawings showing.
(2): Extract from project Bill of Quantities (BOQ).

For Contractor:



Signature : _____

Date: _____

Supervision Consultant Response:

Please note the following:

1. The structural drawings represent the design requirements and shall be considered the primary reference for all concrete strength specifications.
2. The approved shop drawings are consistent with the structural drawings and reflect the same concrete grades, accordingly they shall be followed during construction.
3. The BOQ is a commercial document and any inconsistency with the structural drawings shall be treated as a description mismatch.
4. The Contractor shall submit a report identifying the elements/areas executed not according to the structural drawings, together with a proposed mitigation for review and necessary action.
5. All upcoming concrete mix designs and construction works shall comply with the grades and parameters specified in the structural drawings.

RE: _____

Signature : _____

Date: _____

M. Mamdouh



16/11/2025

Project Manager Response (If required)

ACEPM: _____

Signature _____

Date: _____

Distribution
CC :

ACEPM

☐
☐

This is not a Variation document. If the Contractor considers any part of the above response a variation to its cost or time of performance, the Contractor is required to give notice in accordance with the Conditions of Contract

C. CONCRETE

C.1 - CHARACTERISTIC CONCRETE COMPRESSIVE STRENGTH AT 28 DAYS SHALL BE AS FOLLOWS:

CONCRETE	28 DAYS CUBE STRENGTH (N/mm ²)	MINIMUM CEMENT CONTENT (Kg/m ³)	CEMENT TYPE	MAXIMUM W/C
PLAIN CONCRETE / BLINDING	20	250	OPC	0.50
SLAB ON GRADE	25	300	OPC	0.45
FOUNDATION/RETAINING WALLS	35	400	OPC	0.45
SUPER STRUCTURE	35	350	OPC	0.45

ITEM	DESCRIPTION	UNIT	QTY	RATE EGP.	AMOUNT EGP.
	DIVISION 3 : CONCRETE (CONT'D)				
	<u>03300 Reinforced concrete (RC) Grade 300 kg/cm² of OPC and minimum cement content 300 kg/m³</u>				
1	Columns	m ³	1,560	9470	14773200
2	slabs	m ³	10,500	9580	100590000
3	Beams	m ³	215	9675	2080125
4	Shear walls	m ³	1,590	9465	15049350
5	Stairs	m ³	260	9360	2433600