

**Ref No.: BD-CW-SAMCO-ACE-LET-STR-054**

**24-February-2026**

**To:** ACE Project Management | Moharram Bakhoun

**Attention:** Eng. Abdulaziz Mohamed (Project Manager)

**Project Name:** The Big Business District.

**Contract/Package:** Construction Works.

**Subject:** The Big Business District Project – Civil Works for Buildings B1, B2, B3 and B4

**Dear Sir,**

With reference to the above-mentioned Contract, and as part of our regular review of the Project's financial status, we would like to draw your kind attention to the timing of settlement of certain Interim Payment Certificates (IPCs) submitted by our Company.

For clarity, the current payment status is summarized below:

**1. Status of Interim Payment Certificates**

**• Interim Payment Certificate No. (1):**

Submitted on 06 December 2025.

Contractual due date for payment (45 days thereafter): 20 January 2026.

Actual date of payment: 10 February 2026.

Accordingly, payment was affected 21 days after the contractual due date.

**• Interim Payment Certificate No. (2):**

Submitted on 29 December 2025.

Contractual due date for payment: 12 February 2026.

Payment remains outstanding to date.

**• Interim Payment Certificate No. (3):**

Submitted on 24 January 2026.

Contractual due date for payment: 10 March 2026.

We trust that payment will be processed within the contractual timeframe.

**2. Contractual Position**

In accordance with the Contract, the Contractor is entitled to delay interest in the event that payment is not made within the stipulated period.

Accordingly, delay interest is applicable to IPC No. (1) as the contractual payment period has elapsed, and IPC No. (2) may be subject to the same should payment not be affected within the agreed timeframe.

The Company also reserves its contractual right to submit any related claims, including Extension of Time and associated costs, where applicable.



### **3. Reservation of Rights**

Our continued performance of the Works shall not be construed as a waiver of any contractual rights. This correspondence is issued without prejudice to such rights.

### **4. Request**

We kindly request your confirmation of the expected payment timeline for the outstanding amounts and your continued support in maintaining adherence to the contractual payment schedule.

Timely payments are essential to sustaining cash flow and ensuring smooth and uninterrupted progress of the Works. We appreciate your cooperation in this regard.

**Best regards,**

**Eng./ Mohammed Sami Mohammed**

**Project Director**

**SAMCO National Construction**



---

**Ref No.: BD-CW-SAMCO-ACE-LET-STR-054**

**24-February-2026**

**To:** ACE Project Management | Moharram Bakhoun

**Attention:** Eng. Abdulaziz Mohamed (Project Manager)

**Project Name:** The Big Business District.

**Contract/Package:** Construction Works.

**Subject:** The Big Business District Project – Civil Works for Buildings B1, B2, B3 and B4

---

**Dear Sir,**

With reference to the above-mentioned Contract, and as part of our regular review of the Project's financial status, we would like to draw your kind attention to the timing of settlement of certain Interim Payment Certificates (IPCs) submitted by our Company.

For clarity, the current payment status is summarized below:

**1. Status of Interim Payment Certificates**

• **Interim Payment Certificate No. (1):**

Submitted on 06 December 2025.

Contractual due date for payment (45 days thereafter): 20 January 2026.

Actual date of payment: 10 February 2026.

Accordingly, payment was affected 21 days after the contractual due date.

• **Interim Payment Certificate No. (2):**

Submitted on 29 December 2025.

Contractual due date for payment: 12 February 2026.

Payment remains outstanding to date.

• **Interim Payment Certificate No. (3):**

Submitted on 24 January 2026.

Contractual due date for payment: 10 March 2026.

We trust that payment will be processed within the contractual timeframe.

**2. Contractual Position**

In accordance with the Contract, the Contractor is entitled to delay interest in the event that payment is not made within the stipulated period.

Accordingly, delay interest is applicable to IPC No. (1) as the contractual payment period has elapsed, and IPC No. (2) may be subject to the same should payment not be affected within the agreed timeframe.

The Company also reserves its contractual right to submit any related claims, including Extension of Time and associated costs, where applicable.

### **3. Reservation of Rights**

Our continued performance of the Works shall not be construed as a waiver of any contractual rights. This correspondence is issued without prejudice to such rights.

### **4. Request**

We kindly request your confirmation of the expected payment timeline for the outstanding amounts and your continued support in maintaining adherence to the contractual payment schedule.

Timely payments are essential to sustaining cash flow and ensuring smooth and uninterrupted progress of the Works. We appreciate your cooperation in this regard.

**Best regards,**

**Eng./ Mohammed Sami Mohammed**

**Project Director**

**SAMCO National Construction**

